

6010402

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15-147-19123-00-01

S.W. NENE, SEC. 33, T. 5 S, R 20 W

TECHNICIAN'S PLUGGING REPORT

Operator License # 5447

_____ feet from S section line

_____ feet from E section line

Operator: Cities Svc. Oil & Gas
Name & Address: 800 Sutton Place
Wichita KS

Lease Name Kohman Well # 2

County Phillips 121.58

Well Total Depth 3741 feet

Conductor Pipe: Size _____ feet

Surface Casing: Size 10 3/4 feet 153

Abandoned Oil Well _____ Gas Well _____ Input Well _____ SWD Well D&A

Other well as hereinafter indicated _____

Plugging Contractor Cities Svc. License Number 5447

Address _____

Company to plug at: Hour: 7:AM Day: 10 Month: 4 Year: 19 85

Plugging proposal received from C.W. Horsman.

(company name) Cities Svc. (phone) _____

were: order. 295 sx class A. cement
44. SX. Gel.

7" casing @ 3660 NO Recovery
5 1/2" liner @ 3668-3511

Plugging Proposal Received by Paul F Balthazor
(TECHNICIAN)

Plugging Operations attended by Agent?: All Part _____ None _____

Operations Completed: Hour: 6:30 Day: 4 Month: 10 Year: 19 85

ACTUAL PLUGGING REPORT

OVER.

Remarks: _____
(If additional description is necessary, use BACK of this form.)

INVOICED

DATE OCT 17 1985

INV. NO. 10641

STATE CORPORATION COMMISSION
10-15-85
OCT 17 1985
CONSERVATION

Signed Paul F Balthazor
(TECHNICIAN)

CITIES SERVICE OIL AND GAS

KOHMAN #2

Oct. 3 Ran tubing and Packer to 3388
Oct. 4 9:15 A.M. Pumped down tubing 60 sx. cement displaced. W/13 bbls. water
Released packer and pulled two joints tubing.
9:35 A.M. Pumped down tubing 27 sx. Gel.
Displaced w/5 bbls. water
Pulled 20 joints tubing and stuck
Pumped down tubing 13 bbls. water
Pulled 32 joints tubing and stuck
Pumped down tubing 6 bbls. water
1:10 P.M. Packer out
1:15 P.M. Ran correlating log and perforated @ 1670
2:20 P.M. Ran tubing and packer to 1600
3:30 P.M. Pumped down tubing 40 sx. cement
Pumped down tubing 2 sx. Gel.
Released packer and pulled two joints tubing
Pumped down tubing 5 sx. Gel.
4:00 P.M. Pulled tubing to 1000'
4:25 P.M. Perforated @ 1070'
4:35 P.M. Pumped down tubing 40 sx. *C.M.*
Pumped down tubing 2 sx. gel; Released packer & pulled 2 joints of tubing
Pulled tubing to 750'
5:05 P.M. Perforated @ 820'
5:15 P.M. Pumped down tubing 40 sx. cement.
Pumped down tubing 2 sx. Gel.
Released packer and pulled 2 joints tubing.
Pumped down tubing 6 sx. Gel.
5:40 P.M. Pulled packer
5:50 P.M. Ran in 2 joints tubing
6:00 P.M. Pumped down tubing 50 sx. cement
6:15 P.M. Pulled tubing
6:20 P.M. Pumped down 10 3/4 S. P. 50 sx. cement
6:25 P.M. Pumped down 7" casing 15 sx. cement
6:30 P.M. Completed
Oct. 7 Top of plug 180 ft. Filled with cement to surface.

Paul F. Balthazor