

STATE OF KANSAS *
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20-583 -00-00
LEASE NAME Elwood & E.M. Koehn
WELL NUMBER 2

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

2140 Ft. from South Line of Section
2310 Ft. from West Line of Section

LEASE OPERATOR American Energies Corporation SPOT LOCATION
ADDRESS 155 N Market, Suite 710 Section 35 Township 19S Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County Mcperson
PHONE # 316-263-5785 Date Well Completed 9/20/78
Character of Well Gas Date Plugging Commenced 11/19/04
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 11/24/04

The plugging proposal was approved on 11/24/04 (date)
by Mike Wilson (KCC District Agent's Name)

Is ACO-1 Filed? Yes If not, is well log attached?
Producing Formation(s) Mississippi Depth to Top 2886 Bottom T.D. 2940
Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	175'	0'	8 5/8"	175'	None

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

11/19/04 - Pulled rods in singles, 11/22/04 - Pulled tubing, put in 110 gal. sand, put 4 sx cement on casing jacks, worked pipe up and down, check fill up at 2900', 11/23/04 - check fill up at 2810', run 4 sx cement on bottom, rip pipe at 1758', pulled 45 jts, run bridge to 450', run 14 jts - 2" to 438'. 11/24/04 - Rigged up to cement truck, pumped 35 sx - pulled to 250', pumped to surface. Plugging completed at 3:00 11/24/04 - Cementing by Hesston Concrete.

Name of Plugging Contractor American Energies Corporation
Licence No. 5399

Address 155 North Market #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)

STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood
(Alan L. DeGood, President, American Energies Corporation)


(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 7th day of December, 2004.

Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4
Revised 12-92



RECEIVED
DEC 16 2004
KCC WICHITA

B...

American Energies Corp.
 P O Box 516, 136 N Main
 Canton, Ks. 67428
 (620) 628-4424

Doug Ward 620-654-3826
 Cell 620-654-7149

3042

11/19-11/24 2004

COMPANY
 ADDRESS
 LEASE

A & E
AEC
Elwood Koehn

ORDERED BY Steve M

WELL NO. 2 WORK STARTED 11-19 COMPLETED 11-24-04

PULLED

RUN

JTS.	FT.	DESCRIPTION	EQUIPMENT	JTS.	FT.	DESCRIPTION
45		4 1/2 1758' casing	Anchor			
	15	2"	Mud Anchor			
			Working Barrel			
	1	2"	Seating Nipple			
90		2"	Tubing			
			Tubing Subs			
			Standing Valve			None
			Traveling Valve			
1 1/2	10	metal 6" gas	Pumps			
117		3/4"	Rods			
			Rods			
			Rods			
		8' 8' 2 3/4"	Rod Subs			

SERVICES

Unit and Power Tools	Hours	Per Hour	Amount
Franks	26	\$130/hr.	\$3380
One hour road time			
Other Charges			
		(Sales Tax 6.3%)	\$212.94
Total			\$3,592.94

RECEIVED
 DECEMBER 6 2004
 KCC WICHITA

Remarks: Moved in on 11-19-04 at 3:00PM pulled rods in singles shut down at 5:30PM
 Started at 8:00AM on 11-22-04 pulled tubing put in 110 gal sand went got 4 sacks cement put on casing jacks worked pipe up & down check fill up at 2900' shut down at 5:00PM
 Started at 8:00AM on 11-23-04 check fill up at 2810' run 4 sacks cement on bottom rip pipe at 1758' pull 45 joints run bridge to 450' run 14 joints - 2" to 438' shut down at 4:00PM
 Started at 8:30AM rigged up to cement truck got stuck got cement truck unstuck pump 35 sacks pull to 250' pump to surface rigged down moved off at 3:00PM

