

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
Wichita, Kansas 67202

Well Plugging Record
K.A.R. -82-3-117

API NUMBER 15-113-20-485-00-00
LEASE NAME Schmidt
WELL NUMBER 3

TYPE OR PRINT
NOTICE: Fill out completely and return
to Cons. Div. office within 30 days.

4290 Ft. from South Line of Section
990 Ft. from West Line of Section

LEASE OPERATOR American Energies Corporation SPOT LOCATION SE NW NW
ADDRESS 155 N Market, Suite 710 Section 25 Township 19S Range 1W
CITY, STATE, ZIP Wichita, KS 67202 County McPherson
PHONE # 316-263-5785 Date Well Completed 12/15/77
Character of Well _____ Date Plugging Commenced 11/29/04

(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 12/03/04

The plugging proposal was approved on 12/3/04 (date)
by Mike Wilson (KCC District Agent's Name)

Is ACO-1 Filed? Yes If not, is well log attached? _____
Producing Formation(s) _____ Depth to Top _____ Bottom _____ T.D. _____

Show depth and thickness of all water, oil and gas formations.

OIL, GAS OR WATER RECORDS

CASING RECORD

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	159'	0'	8 5/8"	159'	None

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from _____ feet to _____ feet each set.

11/29/04 Run bailer, stopped at 800', put on ripper, got down to 2932', shut down. 11/30/04 - Dumped 70 gallons sand, rig up jacks, got 4 sx cement, checked fillup - bridge @ 1085', run sand pump - made 12' - shut down. 12/1/04 - Pumped 60' out, 12/2/04 - sand pumped out 15' - went down to 2845', run 6 sacks cement - rip pipe at 1500', 1300', 1100', 1000' wouldn't pull - shut down. 12/3/04 - Rip pipe at 800' - pulled 21 jts, run 14 jts, 2" cement - 35 sx @ 438', pulled to 250', cement to surface - pull tubing, rig down. Job complete @ 3:30 p.m. - Hesston Concrete provided cement.

Name of Plugging Contractor American Energies Corporation
License No. 5399
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: American Energies Corporation (Operator)

STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) *Alan L. DeGood*
(Alan L. DeGood, President, American Energies Corporation)


(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 7th day of December, 2004

Melinda S. Wooten
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/04

Form CP-4
Revised 12-92



RECEIVED
DEC 16 2004
KCC WICHITA

Bur

American Energies Corp.
P O Box 516, 136 N Main
Canton, Ks. 67428
(620) 628-4424

Doug Ward 620-654-3826
Cell 620-654-7149

3042

11/29 - 12/3 2004

COMPANY A & E
ADDRESS _____
LEASE Acc Schmidt

ORDERED BY Steve

WELL NO. #3

WORK STARTED 11-29 COMPLETED 12-3

PULLED				RUN			
JTS.	FT.	DESCRIPTION	EQUIPMENT	JTS.	FT.	DESCRIPTION	
			Anchor				
			Mud Anchor				
			Working Barrel				
			Seating Nipple				
			Tubing	21		4 1/2 casing	
			Tubing Subs				
			Standing Valve				
			Traveling Valve				
			Pumps				
			Rods				
			Rods				
			Rods				
			Rod Subs				

RECEIVED
DEC 16 2004
KCC WICHITA

SERVICES

Unit and Power Tools	Hours	Per Hour	Amount
<u>Franks</u>	40	130/hr.	\$ 5,200.00
One hour road time			\$
Other Charges			\$
			\$
			\$ 327.60
			Total \$ 5,527.60

Remarks: Moved in at 12:30PM on 11-29-04. run bailer stopped at 800'
 put on ripper got down to 2932' shut down at 4:00PM
 Started at 8:00AM ^{on 11-30-04} dump 70 gal sand rig up jacks went got
 4 sacks cement check fillup bridged at 1085' run sand
 pump made 12' shut down at 5:30PM
 Started at 8:00AM ^{on 12-1-04} sand pump 60' out shut down at 5:30PM
 Started at 8:00AM ^{on 12-2-04} sand pump out 15' went down to 2845'
 run 6 sacks cement rip pipe at 1500', 1300', 1100', 1000' wouldn't
 pull shut down at 5:30PM
 Started at 8:00AM ^{on 12-3-04} rip pipe at 800' pull 21 joints run
 14 joints 2" cement 35 sacks at 438' pull to 250' cement to surface
 pull tubing rigged down and moved off at 3:30PM

HESSTON CONCRETE INC.

HESSTON CONCRETE, INC.

P.O. BOX 116
9105 N. EMMA CREEK
HESSTON, KS 67062

800-824-0067
620-327-4813

SAND GRAVEL ROCK

- Ready-Mixed Concrete
- Rentals on Ditch Witch®-Air Compressor w/Jackhammer
- Arco® Building Systems Distributor (ICF Forms)
- NIIDURA® Building Systems Distributor (ICF Forms)

www.hesstonconcrete.com

CUSTOMER ID	PO NUMBER	TRUCK	DRIVER	DATE 12-3-04	TIME LOADED	TIME NEEDED	TICKET # 76980
DND TO American Energy		DELIVER TO Ridge / Hwy 56 2 E, 1/4 S E side		INSTRUCTIONS E SCHMIDT #1			

QUANTITY THIS LOAD	QUANTITY ORDERED	QUANTITY DELIVERED	PRODUCT CODE	PRODUCT DESCRIPTION	UNIT OF MEASURE	UNIT PRICE	EXTENDED PRICE
		9		KCC Well plug		137.00	1233.00

GENERAL TERMS AND CONDITIONS OF DELIVERY

EXTRA WATER ADDED: _____ GALLONS (by request of customer)

Forty-five (45) minutes free unloading time. In consideration of your making delivery back of the street curblin, I (customer) agree to be responsible for all damages done to sidewalks, grounds or otherwise. PERIODIC RATE OF 2% PER MONTH (24% ANNUAL RATE) WILL BE APPLIED TO PAST DUE ACCOUNTS.

Received the above in good condition except as noted.

Received By: Douglas Ward

SUB TOTAL	1233.00
TAX	77.68
TOTAL	1310.68

THANK YOU

RECEIVED
DEC 16 2004
KCC WICHITA

H.R. COLLIER & #3 SCHMIDT 25-19-1W
E.H. PETERS 330' FSL &
644 N. QUAPAW, SKIATOOK, OK. 990' FWL, N/2 NW
CONTR RED TIGER DRLG. CO. CTY MC PHERSON
GEOL FIELD BITIKOFER NORTH
E 1577 KB CM 12/15/77 CARD ISSUED 2/10/79 IP SIGW
MISS-INT UNKNOWN

*	+
+	+
+	+

API 15-113-20,485

SMP	TOPS	DEPTH	DATUM
LANS	2310	-733	
MISS	2902	-1325	
RTD	2939	-1362	

8-5/8" 159/125sx, 4 1/2" 2938/100sx
DST (1) 2903-26/30-30-30-30, GTS/1"
STAB@ 725 MCF, 70' M, 60' SALTY M,
SIP 548-548#, FP 173-177#
DST (2) 2926-39/30-30-30-30, GTS/18"
GA 37MCF, 210' OCM, 90' SW, SIP
552-552#, FP 43-124#
MICT - CO, PF (MISS) INTERVAL UNKNOWN
SIGW, NO OTHER INFO RELEASED

INDEPENDENT OIL & GAS SERVICE
WICHITA, KANSAS

RECEIVED
DEC 16 2004
KCC WICHITA