

3 022709

15-207.19490 W.W

To:

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

130 S. Market, Room 2078  
Wichita, Kansas 67202

KCC

BEM

4-20-05

Per Footages

API NUMBER

SWSESW

SE, SW, SW 1/4

CONTROL NO. 20040041

Sec/Twp/Rge S.34-T.26S.-R.16E.

207 feet from south section line

3786 feet from east section line

## TECHNICIAN'S PLUGGING REPORT

Operator License #

101

Operator: STATE OF KANSAS Fee Fund

Name &amp; FEE FUND PLUGGING

Address

AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐

Other well as hereinafter indicated:

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE

Lic. #

6372

Address: BOX 386, RR4, CHANUTE, KANSAS 66720

Company to plug at: Hour: 9:00A.M. Day: 7 Month: 4 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION

Phone:

620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 1000' THAT HAD

BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE

AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE AND OUTSIDE THE

2" CASING.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent:

All

☒

Part

TECHNICIAN

None

Operations Completed: Hour:

12:00P.M. Day:

7 Month:

4

2005

Actual Plugging Report:

3/4" PIPE WAS RAN INTO THE 2" CASING TO 925'. CEMENT

WAS PUMPED INTO THE 3/4" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT

SURFACE. THE 3/4" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2"&amp; 8" ANNULUS

TO 525'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM

THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS

FILLED FROM SURFACE. 219 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

RECEIVED

APR 11 2005

KCC WICHITA

Remarks: (GPS SESSION PT. NO. 16 ) ( THIS WELL WAS NO. 3 ON THE LEASE MAP. )

(If additional description is necessary, use BACK of this form.)

I

DID

observe this plugging.

Signed:

Clayton P. Titel  
TECHNICIAN

Bm