3 022757

15-207-19549.00-00

10:	API NUMBER	CONTROL NO. 20050019		
STATE CORPORATION COMMISSION	SW,NE,NE 1/4	Sec/Twp/Rge <u>S.28-T.25SR.17E.</u>		
Wichita State Office Bldg PLUGGING SECTION	4035 feet from south section line			
130 S. Market, Room 2078 Wichita, Kansas 67202	811	feet from eas	st section line	
TECHNICIAN'S PLUGGING REPORT	Lease/Well#	BENNETT A NO.11		
Operator License # 101	County	ALLEN (a)	SOBOW	
Operator: STATE OF KANSAS Fee Fund	Well Total Depth	750'	feet	
Name & FEE FUND PLUGGING	Production Pipe:	2"	Size Feet 750'	
Address	Surface Casing:	8"	Size Feet 20'	
AB oil well X Gas Well SWD Well	/ Input Well		D&A	
Other well as hereinafter indicated:				
Plugging Contractor: K-W OIL WELL SERVICE, INC.			Lic. #	3097
Address: 19450 FORD ROAD, CHANUTE, KANSAS 6	6720			
Company to plug at: Hour: <u>2:00P.M.</u> Day:	27	Month:	6	2005
Plugging proposal received from: CLAYTON P. TITEL				
Company Name: KANSAS CORPORATION COMM	MISSION	Phone:	620-432-2300	
Were: THIS WELL CONSISTED OF 2" CASING TO	APPROXIMATEL	Y 750' THAT	HAD	
BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING	PROPOSAL WAS	TO CIRCULA	ATE	
AS MUCH OF THE WELL AS POSSIBLE FULL OF CEM	IENT.			
Plugging Proposal Re	ceived by:	CLAYTON P		
Plugging attended by Agent: All X	Part		TECHNICIAN None	
Operations Completed: Hour: 4:00P.M. Day:	27	Month:	. <u></u> 6	2005
Actual Plugging Report: 1" PIPE WAS RAN IN	TO THE 2" CASIN	G TO 700'. C	EMENT WAS	
PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULA	TED FROM THE	2" CASING A	T SURFACE.	
THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO	THE 2" AND 8" A	NNULUS TO	400'. AT	
THAT DEPTH A SOLID OBSTRUCTION WAS ENCOUN	TERED. CEMENT	WAS PUMP	ED INTO	
THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THI	E SURFACE CASI	NG AT SURF	ACE. THE 1"	
PIPE WAS REMOVED. DISPLACEMENT WAS FILLED	FROM SURFACE.	94 SACKS C	OF CEMENT	
WERE PUMPED INTO THIS WELL.				
Remarks: (GPS SESSION PT. NO.11) (THIS WELL WA	AS NOT ILLUSTRA BACK of this form.)	TED ON THI	E LEASE MAP)	
I DID observe this plugging.				
	Signed:	C1+	PIII	

RECEIVED
JUL 1 1 2005
KCC WICHITA

TECHNICIAN

Bu