

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

API NUMBER 15-163-22, 318-00-00

C-5 1/2 - SW-SE, Sec. 22, T 7 S, R 17 W E

330 feet from N(S) section line

1980 feet from W(E) section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5760

Lease Name STOCKTON Well # 22-1

Operator: FRES CORPORATION
Name & Address 1331 17th St. #800
DENVER, COLORADO
80202

County ZOOKS

Well Total Depth 3300 feet 107.25

Conductor Pipe: Size 0 feet

Surface Casing: Size 8 5/8 feet 1047

Abandoned Oil Well Gas Well Input Well SWD Well D&A X

Other well as hereinafter indicated

Plugging Contractor RAINS AND WILLIAMSON License Number 5146

Address 435 PAGE COURT - 220 WEST, WICHITA, KANSAS 67202

Company to plug at: Hour: 8:00 PM Day: 25th Month: APRIL Year: 1984

VERBAL PLUGGING ORDERS GIVEN TO WAHAT ZIGGS

(company name) RAINS AND WILLIAMSON DRUG. (phone) 316-265-9686

were: CONDUCTOR SET @ 60 FT. w/ REDI-MIX, CUC., - 8 5/8" SP. 1047 FT. CUC.
w/ 500 SK SUN LITE, - 550 SK COMMON CA-CL. AND PERF @ 387 FT. w/ 3% COMMON
CA-CL. AND PERF @ 390 FT. 1200 3% CA-CL.

FURNISHED BOND LOG. BY (BIG-H) IN W/KC-KONE OFFICE.

ORDER 250 SK 50/150 POZ MIX GEL. - 6% 3% CA-CL. AND 1 SK CELLO FLAKE AND 8 5/8" PLUG.

SPOT WITH DRILL STEM, TURNED HOLE OVER; HEAVY MUD BETWEEN ALL PLUGS; - ELV. 1720,

FINH. 1092, ARBUCKLE @ 3217 FT. Signed M. Schmidt (TECHNICIAN) D.O.I.C.
NO CIRCULATION PROBLEMS.

Plugging Operations attended by Agent?: All X Part None

Operations Completed: Hour: 4:00 AM Day: 26th Month: APRIL Year: 1984

ACTUAL PLUGGING REPORT ORDERED 250 SK 50/150 POZ MIX GEL. - 6% 3% CA-CL. 1 SK CELLO FLAKE AND 8 5/8" PLUG.

SPOTTED WITH DRILL STEM, TURNED HOLE OVER; HEAVY MUD BETWEEN ALL PLUGS.

1st Plug @ 3210 FT. w/ 40 SK CMT.

2nd Plug @ 1110 FT. w/ 50 SK CMT. DIS PLACED WITH 12 SK FRESH WATER GEL.

3rd Plug @ 660 FT. w/ 100 SK CMT. w/ 1 SK CELLO FLAKE.

4th Plug @ 240 FT. w/ 40 SK CMT.

5th Plug SOLID BRIDGE @ 40 FT. w/ 10 SK CMT.

Remarks: 10 SK CMT. IN RAT HOLE. (CIRCULATE)

(CEMENTED BY SUN CEMENTING.)

AT 1110 FT. WAITED 2 1/2 HRS. FOR CMT. PLUG. TO SET UP.

I hereby certify that the above plugging instructions were given as herein and that I (did / did not) observe this plugging.

RECEIVED STATE CORPORATION COMMISSION APR 30 1984 4-30-84 CONSERVATION DIVISION Wichita, Kansas

Signed M. Schmidt (TECHNICIAN) D.O.I.C.

Dennis Amel Witnessed Plugging

FORM CP-2/3 Rev. 9-82

INVOICED

DATE 5-1-84

INV. NO. 1328

4-26

Alc