

3 022839

15-207.19584.0000

To:  
STATE CORPORATION COMMISSION  
Wichita State Office Bldg. - PLUGGING SECTION  
130 S. Market, Room 2078  
Wichita, Kansas 67202

API NUMBER CONTROL NO. 20050048-058  
NW,SW,NW 1/4 Sec/Twp/Rge S.34-T.26S.-R.16E.  
3570 feet from south section line  
4649 feet from east section line

## TECHNICIAN'S PLUGGING REPORT

Operator License # 101  
Operator: STATE OF KANSAS Fee Fund

Lease/Well# MARTIN NO.15  
County WOODSON

Name & FEE FUND PLUGGINGWell Total Depth 1000' feet

Address \_\_\_\_\_

Production Pipe: 2" Size Feet 1000'Surface Casing: 4 1/2" Size Feet 20'AB oil well X Gas Well \_\_\_\_\_ SWD Well/ Input Well \_\_\_\_\_ D & A \_\_\_\_\_

Other well as hereinafter indicated: \_\_\_\_\_

Plugging Contractor: SPLANE PULLING AND ROUSTABOUT SERVICE Lic. # 6372Address: BOX 386, RR4, CHANUTE, KANSAS 66720Company to plug at: Hour: 9:00a.m. Day: 19 Month: 8 2005Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: VISIBLE AT SURFACE ON THIS WELL WAS 2" PIPE IN 4 1/2" PIPE. THE ANNULAR  
SPACE BETWEEN BOTH PIPES WAS NOT ACCESSABLE. THE PLUGGING PROPOSAL WAS  
TO PERFORATE THE 2" AND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL  
OF CEMENT.

Plugging Proposal Received by: CLAYTON P. TITELPlugging attended by Agent: All \_\_\_\_\_ Part \_\_\_\_\_ TECHNICIAN  
None XOperations Completed: Hour: 12:00P.M. Day: 19 Month: 8 2005Actual Plugging Report: THE 2" PIPE WAS PERFORATED AT 500' AND AT 200'.1" PIPE WAS RAN INTO THE 2" PIPE TO 925'. CEMENT WAS PUMPED INTO THE 1" PIPEUNTIL CEMENT CIRCULATED FROM BOTH THE 2" PIPE AND THE 2" AND 4 1/2" ANNULUSAT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROM SURFACE.151 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (GPS SESSION PT. NO.21 ) ( THIS WELL WAS NO.15 ON THE LEASE MAP. )

(If additional description is necessary, use BACK of this form.)

I did not observe this plugging.

Signed  
RECEIVED

AUG 29 2005

KCC WICHITA

Clayton P. Titel  
TECHNICIAN

