

3 022903

15-001-28521-00-00  
CONTROL NO. 20060001-022

To:  
STATE CORPORATION COMMISSION  
Wichita State Office Bldg. - PLUGGING SECTION  
130 S. Market, Room 2078  
Wichita, Kansas 67202

API NUMBER  
SW,SE,NE 1/4 Sec/Twp/Rge S24-T.26S.-R.17E.  
2853 feet from south section line  
892 feet from east section line

TECHNICIAN'S PLUGGING REPORT  
Operator License # 101  
Operator: STATE OF KANSAS FeeFund  
Name & \_\_\_\_\_  
Address \_\_\_\_\_  
AB oil well X Gas Well \_\_\_\_\_ SWD Well/ Input Well \_\_\_\_\_

Lease/Well# HAROLD WOLF NO.I-12  
County ALLEN  
Well Total Depth 825' feet  
Production Pipe: 2 7/8" Size Feet 825'  
Surface Casing: 7" Size Feet 20'  
D & A \_\_\_\_\_

Other well as hereinafter indicated: \_\_\_\_\_

Plugging Contractor: KEPLEY WELL SERVICE, LLC Lic. # 30670  
Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 8:00A.M. Day: \_\_\_\_\_ Month: 9 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2 7/8" CASING TO APPROXIMATELY 825' THAT  
HAD BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING PROPOSAL WAS  
TO SQUEEZE THE 2 7/8" CASING FULL OF CEMENT FROM SURFACE.

**RECEIVED**  
**OCT 24 2005**  
**KCC WICHITA**

Plugging Proposal Received by: CLAYTON P. TITEL  
TECHNICIAN  
Plugging attended by Agent: All \_\_\_\_\_ Part \_\_\_\_\_ None X

Operations Completed: Hour: 10:00A.M. Day: \_\_\_\_\_ Month: 9 2005

Actual Plugging Report: THE PUMP TRUCK WAS CONNECTED DIRECTLY TO  
THE 2 7/8" CASING. COTTON SEED HULLS WERE MIXED WITH THE FIRST OF THE  
CEMENT TO BE PUMPED. CEMENT WAS PUMPED INTO THE 2 7/8" CASING UNITL  
THE WELL WOULD HOLD PRESSURE. THE WELL WAS THEN SHUT IN AT 100PSI.  
33 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: ( GPS SESSION PT. NO.30 ) ( WELL NO.I-12. API NO.15-001-28,521 )  
(If additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed: Clayton P. Titel  
TECHNICIAN

*Bm*