

3 022905

15-001-28216-00-00

To: STATE CORPORATION COMMISSION  
Wichita State Office Bldg. - PLUGGING SECTION  
130 S. Market, Room 2078  
Wichita, Kansas 67202

API NUMBER CONTROL NO. 20060001-025-  
SE,SE,NE 1/4 Sec/Twp/Rge S24-T.26S.-R.17E.  
3184 feet from south section line  
568 feet from east section line

TECHNICIAN'S PLUGGING REPORT  
Operator License # 101  
Operator: STATE OF KANSAS Fee Fund  
Name & \_\_\_\_\_  
Address \_\_\_\_\_  
AB oil well  Gas Well \_\_\_\_\_ SWD Well/ Input Well \_\_\_\_\_

Lease/Well# HAROLD WOLF NO. I-9  
County ALLEN  
Well Total Depth 831' feet  
Production Pipe: 2 7/8" Size Feet 825'  
Surface Casing: 7" Size Feet 20'  
D & A \_\_\_\_\_

Other well as hereinafter indicated: \_\_\_\_\_

Plugging Contractor: KEPLEY WELL SERVICE, LLC Lic. # 30670  
Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 1:00P.M. Day: \_\_\_\_\_ Month: 28 9 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2 7/8" CASING TO APPROXIMATELY 825' THAT  
HAD BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING PROPOSAL WAS  
TO SQUEEZE THE 2 7/8" CASING FULL OF CEMENT FROM SURFACE.

RECEIVED  
OCT-24 2005  
KCC WICHITA

Plugging Proposal Received by: CLAYTON P. TITEL  
TECHNICIAN  
Plugging attended by Agent: All \_\_\_\_\_ Part \_\_\_\_\_ None

Operations Completed: Hour: 2:00P.M. Day: \_\_\_\_\_ Month: 28 9 2005

Actual Plugging Report: THE PUMP TRUCK WAS CONNECTED DIRECTLY TO  
THE 2 7/8" CASING. COTTON SEED HULLS WERE MIXED WITH THE FIRST OF THE  
CEMENT TO BE PUMPED. CEMENT WAS PUMPED INTO THE 2 7/8" CASING UNTIL  
THE WELL WOULD HOLD PRESSURE. THE WELL WAS THEN SHUT IN AT 600P.S.I..  
44 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

Remarks: ( GPS SESSION PT. NO.33 ) ( WELL NO.I-19. API NO.15-001-28,216 )  
(if additional description is necessary, use BACK of this form.)

I DID NOT observe this plugging.

Signed: Clayton P. Titel  
TECHNICIAN

*Br*