

3 022859

*KCC  
800m  
10-31-05  
Per Footages*

15-001-27902-00-00

To:

API NUMBER SW SW,NW,NW 1/4 Sec/Twp/Rge S.19-T.26S.-R.18E.

CONTROL NO. 20050053-007

STATE CORPORATION COMMISSION

Wichita State Office Bldg. - PLUGGING SECTION

4092 feet from south section line

130 S. Market, Room 2078

4983 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# KENNITH WOLF NO.19

Operator License # 101

County ALLEN

Operator: STATE OF KANSAS Fee Fund

Well Total Depth 825 feet

Name & FEE FUND PLUGGING

Production Pipe: 2 7/8" Size Feet 825'

Address \_\_\_\_\_

Surface Casing: 6 5/8" Size Feet 20'

AB oil well  Gas Well \_\_\_\_\_ SWD Well/ Input Well \_\_\_\_\_ D & A \_\_\_\_\_

Other well as hereinafter indicated: \_\_\_\_\_

Plugging Contractor: KEPLEY WELL SERVICE,LLC Lic. # 30670

Address: 19245 FORD ROAD, CHANUTE, KANSAS 66720

Company to plug at: Hour: 11:00A.M. Day: \_\_\_\_\_ 1 Month: 9 2005

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2 7/8" CASING TO APPROXIMATELY 825' THAT HAD BEEN CEMENTED IN FROM BOTTOM TO TOP. THE PLUGGING PROPOSAL WAS TO SQUEEZE THE 2 7/8" CASING FULL OF CEMENT FROM SURFACE.

Plugging Proposal Received by: CLAYTON P. TITEL

Plugging attended by Agent: All  Part \_\_\_\_\_ TECHNICIAN None \_\_\_\_\_

Operations Completed: Hour: 12:00P.M. Day: \_\_\_\_\_ 1 Month: 9 2005

Actual Plugging Report: THE PUMP TRUCK WAS CONNECTED DIRECTLY TO THE 2 7/8" CASING. COTTON SEED HULLS WERE MIXED WITH THE FIRST OF THE CEMENT TO BE PUMPED. CEMENT WAS PUMPED INTO THE 2 7/8" CASING UNTIL THE WELL WOULD HOLD PRESSURE. THE WELL WAS THEN SHUT IN AT 650PSI. 28 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

RECEIVED  
SEP 19 2005  
KCC WICHITA

Remarks: (GPS SESSION PT. NO.7) (API NO. 15-001-27,902. FOR WELL NO.19)  
(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed: Clayton P. Titel  
TECHNICIAN

*Bu*