3 022880

То:	API NUMBER	CONTROL NO. 20050019-054			
STATE CORPORATION COMMISSION	SW,SE,NE 1/4	Sec/Twp/Rge <u>S28-T.25SR.17E.</u>		Έ	
Wichita State Office Bldg PLUGGING SECTION	2767	feet from so	uth section l	ine	
130 S. Market, Room 2078 Wichita, Kansas 67202	1186	feet from ea	st section lir	ne	
TECHNICIAN'S PLUGGING REPORT	Lease/Well#	WILLIAMS I	NO.33		
Operator License #	County	WOODSON			
Operator: STATE OF KANSAS Fee Fund	Well Total Depth	750'		feet	
Name & FEE FUND PLUGGING	Production Pipe:		_Size Feet		
Address	Surface Casing:	12"	_Size Feet	20'	
AB oil well X Gas Well SWD Well	/ Input Well		_D & A		
Other well as hereinafter indicated:	· · · · · · · · · · · · · · · · · · ·				
Plugging Contractor: K-W WELL SERVICE, INC.			_Lic. #		3097
Address: 19450 FORD ROAD, CHANUTE, KANSAS 6	6720				
Company to plug at: Hour: 8:00A.M. Day:	22	Month:	9	<u> </u>	2005
Plugging proposal received from: CLAYTON P. TITEL					
Company Name: KANSAS CORPORATION COM	MISSION	_Phone:	620-432-2	300	
Were: THIS WELL CONTAINED NO EVIDENT CA	SINGS. THE PLU	GGING PRO	POSAL		
WAS TO INSTALL SURFACE CASING, DRILL OUT TH	E WELL, AND TO	CIRCULATE	AS MUCH	OF	
THE WELL AS POSSIBLE FULL OF CEMENT.					
Plugging Proposal Re	eceived by:	CLAYTON P. TITEL			
Plugging attended by Agent: All	_Part		TECHNICIAN _None	<u>X</u>	
Operations Completed: Hour: 11:00P.M. Day:	22	Month:	9	<u>)</u>	2005
Actual Plugging Report: 20' OF 12" SURFACE	CASING WAS IN	ISTALLED IN	THE WELL		
THE WELL WAS DRILLED OUT TO 380'. AT THAT DE	PTH IRON WAS E	NCOUNTER	ED AND	,,	
PROGRESS WAS HALTED. 1" PIPE WAS WASHED IN	ITO THE WELL TO	O 650'. CEME	ENT WAS		
PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCUL	ATED FROM THE	SURFACE (CASING AT		
SURFACE. THE 1" PIPE WAS REMOVED. DISPLACE!	MENT WAS FILLE	D FROM SU	RFACE.		
260 SACKS OF CEMENT WERE PUMPED INTO THIS	WELL.				

Remarks: (GPS SESSION PT. NO.33) (THIS WELL W (If additional description is necessary, use		ATED ON TH	HE LEASE N	ЛАР.)	

RECEIVED Signed: 0CT 1 1 2005 KCC WICHITA

TECHNICIAN

Br