

STATE OF KANSAS  
STATE CORPORATION COMMISSION  
130 S. Market, Room 2078  
Wichita, Kansas 67202

**Well Plugging Record**  
K.A.R. -82-3-117

API NUMBER 15-115-00109  
LEASE NAME Wasmiller SWD  
WELL NUMBER 1

15-115-00109  
KCC 9/18/06  
Per prev. GPS  
on MIT

TYPE OR PRINT  
NOTICE: Fill out completely and return  
to Cons. Div. office within 30 days.

LEASE OPERATOR American Energies Corporation SPOT LOCATION NW NW SW  
ADDRESS 155 N Market, Suite 710 Section 23 Township 19S Range 1E  
CITY, STATE, ZIP Wichita, KS 67202 County Marion  
PHONE # 316-263-5785 Date Well Completed Unknown  
Character of Well SWD GAS PKT 9/18/06 KCC Per RBDms. Date Plugging Commenced 8/28/06  
(Oil, Gas, D&A, SWD, Input, Water Supply Well) Date Plugging Completed 9/1/06

The plugging proposal was approved on 9/1/06 (date)  
by Kansas Corporation Commission State Plugging Agent (KCC District Agent's Name)  
Is ACO-1 Filed? Yes - Previously If not, is well log attached?  
Producing Formation(s) Depth to Top Bottom T.D. 3495'  
Show depth and thickness of all water, oil and gas formations.

**OIL, GAS OR WATER RECORDS**

FORMATION	CONTENT	FROM	TO	SIZE	PUT IN	PULL OUT
Surface	Water sands	150'	0'	8 5/8" 23#	100' 150'	None
Production	Saltwater	Surface	2932'	5 1/2"	2932'	None
Production	Saltwater	Surface	3495'	4 1/2"	3495'	None

**CASING RECORD**

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from \_\_\_\_\_ feet to \_\_\_\_\_ feet each set.

Ran 2 3/8" tubing to 2800' - preparing well to plug. Drilled to 2200', have 600' to drill. Reached 2350' and could not go any further.  
Ran in well with different bit, reached 2100'. Continuing to drill. 9/1/06 MIWOR attempting to get down to 2800' to plug, drilling @ 2460'. Proceeding with plugging operations. Spotted 35 sx cement on bottom which was 2460'. Pulled out 2,060' of tubing.  
Left in 400' of tubing. Pumped in 55 sx cement to surface. 9/2/06 - Cement had fallen inside the 5 1/2" casing. Completed filling the 5 1/2" casing and 1" tubing between the 8 5/8" and 5 1/2" and used 33 sx cement. Plugging complete.

Name of Plugging Contractor American Energies Corporation  
Licence No. 5399  
Address 155 North Market, #710 City: Wichita State: Kansas Zip 67202

**NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES:** American Energies Corporation (Operator)


STATE OF KANSAS COUNTY OF Sedgwick, ss.

Alan L. DeGood, President (Employee of Operator or (Operator) of above described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above described well as filed that the same are true and correct, so help me God.

(Signature) Alan L. DeGood  
(Alan L. DeGood, President, American Energies Corporation)

(Address) 155 North Market, Suite 710 City: Wichita State: Kansas Zip 67202

SUBSCRIBED AND SWORN TO me this 11th day of September 2006



Melinda S. Wooten  
Melinda S. Wooten, Notary Public

My Commission Expires: 3/12/08

Form CP-4  
Revised 12-92

RECEIVED  
SEP 13 2006  
KCC WICHITA

PKT

**Wassemiller SWD – W/2 SW/4 Section 23-T19S-R1E, Marion County  
Plugging information**

8/25/06 MIRT – Running tubing 2 3/8” to 2800’. Preparing well to plug.  
8/28/06 Drilled to 2200’, have 600’ to drill.  
8/29/06 Reached 2350’ and couldn’t go any further.  
8/30/06 Ran in well with different bit, reached 2100’.  
8/31/06 Continuing to drill.  
9/1/06 MI WOR attempting to get down to 2800’ to plug, drilling @ 2460’.  
Proceeded with plugging operations. Spotted 35 sx cement on bottom  
which was 2460’. Pulled out 2,060’ of tubing. Left in 400’ of tubing.  
Pumped in 55 sx cement to surface. Rigged down.  
9/2/06 Returned to location – cement had fallen inside the 5 1/2” casing.  
Completed filling the 5 1/2” casing and 1” tubing between the 8 5/8” and 5  
1/2” and used 33 sx cement. Plugging completed. State Plugging  
Agent - was contacted on Friday and plugging operations were approved.

RECEIVED  
SEP 13 2006  
KCC WICHITA

AMERICAN ENERGIES CORP.

P O BOX 516, 136 N IN  
CANTON, KS. 67428

PULLING UNIT #2

PHONE: 620-628-4424 FAX: 620-628-4435

DATE JOB STARTED 8-28-06  
LEASE: Wasceller  
COUNTY Marion

DATE JOB COMPLETED: 9-1-06  
WELL # Disp.

*Mindy*

Acidizing \_\_\_\_\_ Frac Well \_\_\_\_\_ Perforating Well \_\_\_\_\_  
Squeeze Job \_\_\_\_\_ Workover \_\_\_\_\_

**WORK PERFORMED:**  
(Please circle appropriate job)

**Pump Change:**  
New: \_\_\_\_\_ Rebuilt \_\_\_\_\_ Size of pump \_\_\_\_\_

**Rod Part:** Size & Type of Replacement \_\_\_\_\_  
Rod Break-Number of Jts. Down \_\_\_\_\_ Kind of Break \_\_\_\_\_

**Tubing Failure:**  
Tubing leak-Number of Jts Down \_\_\_\_\_ Kind of Break \_\_\_\_\_ Size & Type of Replacement \_\_\_\_\_  
Replaced with New \_\_\_\_\_ or Used \_\_\_\_\_

**Plugging Well:** Please Complete Information

<u>35</u>	Number of Sacks cement at
<u>Rest</u>	Number of Sacks cement at
	Number of Sacks cement at
	Number of Sacks cement at
	Total Number of Sacks of Cement

Cement on Accu-Crete Bill #1108

<u>2570</u>	feet	Type of Cement used: _____
<u>400</u>	feet	Ticket number: _____
	feet	Cementing Company: _____
	feet	Date Plugging Completed: _____
		State Plugging Agent: _____

Description of Work Performed:  
 Arrive to location. <sup>buy out collar</sup> Hauled in the power switch to mud pump. Ripped up  
 TTH w/ needed collar to 2450 Plugged the last circulation TOH w/ the  
 changed bit TTH started drilling w/ power switch + mud pump. got to 2570  
 couldn't get any deeper. spotted 35 sacks on bottom TOH w/ all but 400'  
 plugged well TOH w/ 1400' the. Rigged down.

Tubing came from Alta Vista + used as a  
working string - tubing same as Junk.

RECEIVED

SEP 13 2006

KCC WICHITA

Joins	Feet	Size	Pulled from Well:					Equipment	Joins	Feet	Size	Run in Well:						
								Packer										
								Anchor										
								Polished Rod										
								Rods										
								Rods										
			2'	4'	6'	8'	10'	Rod Subs				2'	4'	6'	8'	10'		
								Pump										
								Tubing										
			2'	4'	6'	8'	10'	Tubing Subs				2'	4'	6'	8'	10'		
								Barrel										
								Mud Anchor										

Services	Hours	Per Hour	Amount
Unit and Power Tools	<u>46.5</u>	<u>150.00</u>	\$ <u>6,975.00</u>
Road Time - Per hour			\$
Other Charges	<u>Wash gas</u>	<u>20.00</u>	\$ <u>20.00</u>
Swab Cups	<u>Supervisor</u>	<u>30.00</u>	\$ <u>1,395.00</u>
	<u>Sales Tax</u>	<u>M.T.</u>	\$ <u>3,675.00</u>
<b>Total Due</b>			\$ <u>12,065.00</u>


Signed [Signature] Date: 9-1-06

Delivery Receipt

TICKET NO. 1104

Mindy

# Accu-Crete



MOBILE CONCRETE

\* New Account

620-327-7377

P.O. Box 119 • Hesston, KS

DATE: 8.31.06  
P.O. NO. \_\_\_\_\_

SOLD TO: American Energy  
ADDRESS: 136 N. Main St Canton, KS  
DIRECTIONS: \_\_\_\_\_

1 1/2 mi. north of Lehigh  
Wassmiller Gunbarrel

QUANTITY	DESCRIPTION	PRICE	AMOUNT
<u>3 1/2 yds</u>	<u>MIX 23 Bag Mix</u>	<u>190.00</u>	<u>665.00</u>
	DELIVERY CHARGE		
	TRUCK TIME PER HR	<u>60.00</u>	
	SALES TAX	<u>6.3%</u>	<u>41.90</u>
	TOTAL DUE		<u>706.90</u>

LEFT PLANT	ON JOB	START POUR	STOP POUR	LEFT JOB

CHECK NO.	DRIVER LIC#	D.O.B.	TRUCK NO.	DRIVER	METER COUNT
					<u>7228</u>

Purchaser will be allowed thirty (30) minutes free unloading time after arrival of truck on job. Delay caused by customer over this time will be charged for by the hour. No claims for delays encountered in delivery will be allowed as all deliveries are made to the best of our ability. Concrete to be delivered to the nearest point over passable road under truck's own power. Sellers trucks will not be permitted to go beyond curb line except upon purchaser's authorization and risk. Seller will not be responsible for damage inside curb line. Purchaser assumes full responsibility for strength, slump and quality of concrete when additional water or other material is requested on job. WARNING: USE OF THIS PRODUCT WITHOUT PROTECTIVE CLOTHING COULD CAUSE BODILY INJURY. EVERY EFFORT SHOULD BE TAKEN TO AVOID CONTACT WITH SKIN. AS SO, FRESHLY MIXED CEMENT, MORTAR, CONCRETE MAY CAUSE SKIN AND EYE INJURIES. AVOID CONTACT WITH SKIN AND WASH EXPOSED AREAS WITH WATER. IF ANY CEMENT MIXTURES GET INTO EYES, RINSE IMMEDIATELY AND REPEATEDLY WITH WATER AND GET PROMPT MEDICAL ATTENTION. Purchaser agrees to pay Accu-Crete Concrete for this purchase in accordance with the terms and conditions contained below. By signing below acknowledges agreement with these terms.

SIGNATURE: Douglas Ward  
PRINT: \_\_\_\_\_

- VISA
- MASTER CARD
- CHECK
- CHARGE

★ WE APPRECIATE YOUR BUSINESS ★

WHITE- CUSTOMER • CANARY- OFFICE • PINK- INVOICE

RECEIVED  
SEP 13 2006  
KCC WICHITA

RECEIVED  
SEP 13 2006  
KCC WICHITA

Mindy



620-327-7377

P.O. Box 119 • Hesston, KS

DATE: 9-5-06  
P.O. NO. \_\_\_\_\_

SOLD TO: American Energy  
ADDRESS: \_\_\_\_\_ Canon Ks  
DIRECTIONS: Wase Miller  
to top off well

QUANTITY	DESCRIPTION	PRICE	AMOUNT
<u>2 yds</u>	MIX <u>23 sack Mix</u>	<u>190.00</u>	<u>380.00</u>
	DELIVERY CHARGE		
	TRUCK TIME PER HR	<u>50.00</u>	
	SALES TAX		<u>23.94</u>
	TOTAL DUE		<u>403.94</u>

LEFT PLANT	ON JOB	START POUR	STOP POUR	LEFT JOB

CHECK NO.	DRIVER LISC #	D.O.B.	TRUCK NO.	DRIVER	METER COUNT
				<u>Scott</u>	

Purchaser will be allowed thirty (30) minutes free unloading time after arrival of truck on job. Delay caused by customer over this time will be charged for by the hour. No claims for delays encountered in delivery will be allowed as all deliveries are made to the best of our ability. Concrete to be delivered to the nearest point over passable road under trucks own power. Sellers trucks not permitted to go beyond curb line except upon purchaser's authorization and risk. Seller will not be responsible for damage inside curb line. Purchaser assumes full responsibility for strength, slump and quality of concrete when additional water or other material is requested on job. WARNING: USE OF THIS PRODUCT WITHOUT PROTECTIVE CLOTHING COULD CAUSE BODILY INJURY EVERY EFFORT SHOULD BE TAKEN TO AVOID CONTACT WITH SKIN. ALSO, FRESHLY MIXED CEMENT, MORTAR, CONCRETE MAY CAUSE SKIN AND EYE IRRITATION. AVOID CONTACT WITH SKIN AND WASH EXPOSED AREAS WITH WATER. IF ANY CEMENT MIXTURES GET INTO EYES, RINSE IMMEDIATELY AND REPEATEDLY WITH WATER AND GET PROMPT MEDICAL ATTENTION. Purchaser agrees to pay Accu-Crete Concrete for this purchase in accordance with the terms and conditions disclosed. By signing below acknowledges agreement with these terms.

SIGNATURE: Douglas Ward  
PRINT: \_\_\_\_\_

- VISA
- MASTER CARD
- CHECK
- CHARGE

BUYER ACKNOWLEDGES AND UNDERSTANDS ALL THE TERMS AND CONDITIONS CONTAINED HEREIN

☆ WE APPRECIATE YOUR BUSINESS ☆