

STATE OF KANSAS
 STATE CORPORATION COMMISSION
 200 Colorado Derby Building
 Wichita, Kansas 67202

WELL PLUGGING RECORD
 K.A.R.-82-3-117

API NUMBER 15-163-21483 UWD

LEASE NAME Dopita

WELL NUMBER A-9

4620 Ft. from S Section Line

2310 Ft. from E Section Line

SEC. 31 TWP. 8 RGE. 17 (E) or (W)

COUNTY Rooks

Date Well Completed 11-16-81

Plugging Commenced 8-12-88

Plugging Completed 8-12-88

Did you notify the KCC/KDHE Joint District Office prior to plugging this well? yes

Which KCC/KDHE Joint Office did you notify? Hays

Is ACO-1 filed? yes If not, is well log attached? _____

Producing Formation Kansas City Depth to Top 3129' Bottom 3348' T.D. 3430'

Show depth and thickness of all water, oil and gas formations. permanent plug set @ 3383'

OIL, GAS OR WATER RECORDS

CASING RECORD

Formation	Content	From	To	Size	Put in	Pulled out
	surface casing			8 5/8"	171'	0
	production casing			5 1/2"	3427'	0
	tubing			2"	3383'	1817'
	rods			3/4"	3382'	1875'

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from ___ feet to ___ feet each set.

250 sacks of Econolite, 1/4 lb. flow seal per sack, 6 sacks of hulls.
one solid plug

(If additional description is necessary, use BACK of this form.)

Name of Plugging Contractor Halliburton Services License No. _____

Address Hays, Kansas 67601

STATE OF Kansas COUNTY OF Rooks, ss.

Kenneth O Brown (Employee of Operator) or (Operator) of above-described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above-described well as filed that the same are true and correct, so help me God.


(Signature) Kenneth O Brown

(Address) Plainville, Ks 67663

SUBSCRIBED AND SWORN TO before me this 22 day of August, 19 88

Barbara West
 Notary Public

My Commission Expires: BARBARA WEST
 My Appt. Exp. 5-27-91



Dopita A-9

Plugging Report

August 12, 1988

8-12-88--Rigged up Halliburton Services to plug well. Ordered 250 sacks of Econolite, 1/4 lb. flow seal per sack., 6 sacks of hulls. Pumped 150 sacks for cement and 4 sacks of hulls down casing. Pumped at rate of 5 BPM at 125#. Shut in pressure, none.

Pumped 100 sacks of cement and 2 sacks of hulls down Anulus. Pumped at a rate of 4 BPM at 200# pressure. Shut in pressure @ 125#. Found cement down 14'. Welded cap over casing and filled cellar in with dirt. Job complete.