

STATE OF KANSAS
STATE CORPORATION COMMISSION
130 S. Market, Room 2078
67202 TYPE OR PRINT

WELL PLUGGING RECORD
K.A.R.-82-3-117

API NUMBER 15-163-03208 ⁶⁰⁻⁰⁰
LEASE NAME GARVERT Wichita, KS

WELL NUMBER 2

NOTICE: Fill out completely 3300 Ft. from S Section Line
and return to Cons. Div. 1650 Ft. from E Section Line
office within 30 days

LEASE OPERATOR Murfin Drilling Co., Inc. SEC 6 TWP. 9S RGE. 17W (E) or (W)
ADDRESS 250 N. Water, Suite 300; Wichita, KS 67202 COUNTY ROOKS
PHONE # (316) 267-3241 OPERATORS LICENSE NO. 30606 Date Well Completed 11/23/54

RECEIVED

Character of Well D&A (Oil, Gas, D&A, SWD, Input, Water Supply Well) Plugging commenced 4/18/03
Plugging Completed 4/18/03 **MAY 12 2003**

The plugging proposal was approved on 4/18/03 (date)
by Rich Williams w/KCC Hays, KS. (KCC District Agent's Name) **KCC WICHITA**

Is ACO-1 filed? no If not, is well log attached? yes
Producing Formation LKC Depth to Top 3354- Bottom 3357 TD 3358 Show depth and thickness
of all water oil and gas formations. **5/12/03**

OIL, GAS, OR WATER RECORDS CASING RECORD

| Formation | Content | From | To | Size | Put In | Pulled out |
|-----------|---------|------------|------|-------|--------|------------|
| | | surface | 166 | 8 5/8 | 166 | 0 |
| | | production | 3354 | 5 1/2 | 3354 | 0 |
| | | | | | | |

Describe in detail the manner in which the well was plugged, indicating where the mud fluid was placed and the method or methods used in introducing it into the hole. If cement or other plugs were used, state the character of same and depth placed, from ___ feet to ___ feet each set.

Plugged well as follows: Tied onto 2 7/8" tbg. Pumped 50 sxs SMD & 400# hulls. Pulled tbg to 1326'. Pumped 75 sxs & 100# hulls to circ cmt to surface. TOH w/tbg. Tied onto 5 1/2" csg. Pumped 50 sxs 400# max press. 300#ISIP. Tied onto 8 5/8" csg. Pumped 35 sxs SMD 200# max pressure ISIP 100# Well P/A. Witnessed and approved by Rich Williams w/ KCC Hays, KS.

Name of Plugging Contractor Murfin Drilling Company, Inc. License No. 30606 Address
250 N. Water, Suite 300; Wichita, KS. 67202

NAME OF PARTY RESPONSIBLE FOR PLUGGING FEES: Murfin Drilling Company, Inc.

STATE OF KANSAS COUNTY OF SEDGWICK .SS.


Tom W. Nichols, Production Manager (Employee of Operator) or (Operator) of above-described well, being first duly sworn on oath, says: That I have knowledge of the facts, statements, and matters herein contained and the log of the above-described well as filed that the same are true and correct, so help me God.

(Signature) Tom W. Nichols
(Address) Wichita, KS

SUBSCRIBED AND SWORN TO before me this 22nd day of April, 2003

Notary Public - Barbara J. Dodson Barbara J. Dodson
My Commission Expires: 12/16/03 Form CP-4

Revised 05-88



15-163-03208-00-0

JOB LOG

SWIFT Services, Inc.

DATE 4-18-03

GENO.

| | | | | |
|----------------------------|---------------|------------------|--------------------|--------------------|
| CUSTOMER Muffin Dalg B. | WELL NO. 2 | LEASE Garrett | JOB TYPE F.T.A. | TICKET NO. 5245 |
|----------------------------|---------------|------------------|--------------------|--------------------|

| CHART NO. | TIME | RATE (BPM) | VOLUME (BBL) (GAL) | PUMPS | | PRESSURE (PSI) | | DESCRIPTION OF OPERATION AND MATERIALS |
|-----------|------|------------|--------------------|-------|---|----------------|--------|---|
| | | | | T | C | TUBING | CASING | |
| | 1100 | | | | | | | on loc |
| | | | 11 BBL | | | | | open end tbg at 2431 |
| | | | 17 BBL | | | | | Pump 20 SKS smd cement w/0 Hulls |
| | | | 6 BBL | | | | | Pump 30 SKS smd w/ 400 # Hulls |
| | | | | | | | | Pull tbg Disp w/ 6 BBL water |
| | | | | | | | | Pull tbg to 1326 |
| | | | 43 BBL | | | | | Pump 75 SKS smd w/100 # Hulls |
| | | | | | | | | CMT CIRC TO PIT |
| | | | | | | | | Pull tbg out of hole |
| | | | 28 BBL | | | | | hookup to 5 1/2 + Pump 50 SKS cmt |
| | | | | | | | 400 | PSI to 400 |
| | | | | | | | 300 | shut in 5 1/2 w/ 300 |
| | | | 19 BBL | | | | 200 | Pump 35 SKS Down 8 5/8 200 max PSI |
| | | | | | | | 100 | shut in 8 5/8 w/ 100 PSI |
| | | | | | | | | 210 SKS cmt Total |
| | | | | | | | | 500 # Hulls |
| | 1330 | | | | | | | Job Complete |

50