

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-065-23429-00-00
Spot: NESWNW Sec/Twnshp/Rge: 7-6S-22W
1950 feet from N Section Line, 1020 feet from W Section Line
Lease Name: NIGHSWONGER Well #: 1-7
County: GRAHAM Total Vertical Depth: 1699 feet

Operator License No.: 32819
Op Name: BAIRD OIL COMPANY LLC
Address: 113 W MAIN PO BOX 428
LOGAN, KS 67646

| String | Size | Depth (ft) | Pulled (ft) | Comments |
|--------|-------|------------|-------------|---------------|
| SURF | 8.625 | 207 | 0 | w/160 sxs cmt |

55.22

Well Type: DH UIC Docket No: _____ Date/Time to Plug: 04/26/2008 10:30 AM
Plug Co. License No.: 33575 Plug Co. Name: WW DRILLING, LLC
Proposal Rcvd. from: BILL WYNN Company: WW DRILLING, LLC Phone: (785) 259-0038

Proposed Plugging Method: 1st Round: Ordered out 240 sxs common - 3% cc.
2nd Round: Ordered out 200 sxs common - 3% cc.
Cedar Hills Top: 1550'.
Lost circulation 1699' - unable to get circulation - decided to P/A.

Plugging Proposal Received By: RICHARD WILLIAMS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 04/27/2008 5:45 AM KCC Agent: RICHARD WILLIAMS

Actual Plugging Report:

Ran drill pipe open ended to 1550' - top Cedar Hills sand.
Swift Services pumped 75 sxs common - 3% cc.
Pulled drill pipe out of hole. Shut in two hours.
Ran back in hole to 1197' Base Dakota and loaded hole with drilling mud.
Swift Services pumped 100 sxs common. Lost circulation with 10 sxs - left to mix.
Pulled drill pipe out - shut in two hours.
Tried loading hole top down - still couldn't - lost hole.
Ran back to tag cement - found nothing to 1550'.
Ordered out additional 200 sxs common - 3% cc - mixed more mud while waiting on cement.
Swift Services pumped 65 sxs common - 3% cc at 1550'.
Pulled out of hole and shut in 3 1/2 hours.
Ran back to 1197' - loaded hole with drilling mud.
Swift Services pumped 100 sxs common - 3% cc at 1197'.
Pulled pipe out of hole - shut in 3 hours. Had good circulation throughout the second plug.
Ran back in to 259' base surface pipe plus 50' - pumped 40 sxs common - 3% cc.
Pulled to 40' - pumped 10 sxs common - 3% cc.
Hole stayed full. Plugged rathole with 15 sxs.
Completed 5:45 AM 04/27/2008.
04/28/2008 - Checked top plug - 10' from surface.

Perfs:

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 02 2008

CONSERVATION DIVISION
WICHITA, KS

INVOICED

DATE 5/12/08
INV. NO. 2008061696

Remarks: SWIFT SERVICES, INC.

Plugged through: DP

District: 04

Signed

Richard Williams

(TECHNICIAN)

CM

Form CP-2/3

APR 30 2008

PH