

STATE OF KANSAS
STATE CORPORATION COMMISSION
CONSERVATION DIVISION
200 Colorado Derby Building
Wichita, Kansas 67202

FORM CP-1
Rev. 6/4/84

WELL PLUGGING APPLICATION FORM
(File One Copy)

API NUMBER 065-22,090 - 0020 (of this well)
(This must be listed; if no API# was issued, please note drilling completion date.)

LEASE OPERATOR Helmerich & Payne, Inc. OPERATORS LICENSE NO. 5293

ADDRESS P.O. Box 558, Garden City, KS 67846 PHONE # (316) 276-3693

LEASE (FARM) Ostmeyer WELL NO. 3 WELL LOCATION SE NE NW COUNTY Graham

SEC. 15 TWP. 8 RGE. 25 ~~(E)~~ or (W) TOTAL DEPTH 3930 PLUG BACK TD _____

Check One:

OIL WELL _____ GAS WELL _____ D & A X SWD or INJ WELL _____ DOCKET NO. _____

SURFACE CASING SIZE 8 5/8 SET AT 266 CEMENTED WITH 150sks CL H + 2% gel + 3% CC SACKS

CASING SIZE _____ SET AT _____ CEMENTED WITH _____ SACKS

PERFORATED AT _____

CONDITION OF WELL: GOOD _____ POOR _____ CASING LEAK _____ JUNK IN HOLE _____

OPERATOR'S SUGGESTED METHOD OF PLUGGING THIS WELL Plugged w/ 180 sks 50/50 Pozmix

6% gel 3%CC as follows: 20 sks from 2100'-2008', 100 sks from 1250'-797', 40 sks from 300'-129', 10 sks from 40' to surface and 10 sks in rat hole. Continued on back.
(If additional space is needed use back of form)

IS WELL LOG ATTACHED TO THIS APPLICATION AS REQUIRED? Yes IS ACO-1 FILED? Yes
(If not, explain)

DATE AND HOUR PLUGGING IS DESIRED TO BEGIN 8:30 A.M. 11-13-84

PLUGGING OF THIS WELL WILL BE DONE IN ACCORDANCE WITH K.S.A. 55-101 et seq AND THE RULES AND REGULATIONS OF THE STATE CORPORATION COMMISSION.

NAME OF COMPANY REPRESENTATIVE AUTHORIZED TO BE IN CHARGE OF PLUGGING OPERATIONS:

Helmerich & Payne, Inc. PHONE # (316) 276-3693

ADDRESS P.O. Box 558, Garden City, KS 67846

PLUGGING CONTRACTOR Dowell LICENSE NO. _____

ADDRESS Hays, Kansas PHONE # () _____

PAYMENT WILL BE GUARANTEED BY OPERATOR OR AGENT SIGNED: Melvin J. Lindsey
(Operator or Agent)

DATE: November 16, 1984

RECEIVED
STATE CORPORATION COMMISSION
CONSERVATION DIVISION
Wichita, Kansas
NOV 26 1984

Cement was displaced with mud leaving mud between the plugs. Plugging was completed at 3:30 p.m. on 11-13-84.