

KANSAS CORPORATION COMMISSION
OIL & GAS CONSERVATION DIVISION

ORIGINAL

Form ACO-1
September 1999
Form Must Be Typed

WELL COMPLETION FORM
WELL HISTORY - DESCRIPTION OF WELL & LEASE

Operator: License # 32710
Name: Laymon Oil II, LLC
Address: 1998 Squirrel Road
City/State/Zip: Neosho Falls, KS 66758
Purchaser: Coffeyville Resources
Operator Contact Person: Kenneth Laymon
Phone: (620) 963-2495
Contractor: Name: company tools
License: 32710
Wellsite Geologist: none
Designate Type of Completion:
 New Well Re-Entry Workover
 Oil SWD SLOW Temp. Abd.
 Gas ENHR SIGW
 Dry Other (Core, WSW, Expl., Cathodic, etc)
If Workover/Re-entry: Old Well Info as follows:
Operator: _____
Well Name: _____
Original Comp. Date: _____ Original Total Depth: _____
 Deepening Re-perf. Conv. to Enhr./SWD
 Plug Back _____ Plug Back Total Depth _____
 Commingled _____ Docket No. _____
 Dual Completion _____ Docket No. _____
 Other (SWD or Enhr.?) _____ Docket No. _____
10/01/07 10/03/07 10/10/07
Spud Date or Date Reached TD Completion Date or
Recompletion Date Recompletion Date


API No. 15 - 207-27238-00-00
County: Woodson
NE NW
Sec. 02 Twp. 24 S. R. 16 East West
5115 feet from 6 / N (circle one) Line of Section
825 feet from 6 / W (circle one) Line of Section
Footages Calculated from Nearest Outside Section Corner:
(circle one) NE 6E NW SW
Lease Name: Alexander Well #: 91-07
Field Name: Vernon
Producing Formation: Squirrel
Elevation: Ground: na/ Kelly Bushing: _____
Total Depth: 1070 Plug Back Total Depth: 1065
Amount of Surface Pipe Set and Cemented at 40 Feet
Multiple Stage Cementing Collar Used? Yes No
If yes, show depth set _____ Feet
If Alternate II completion, cement circulated from 40
feet depth to surface w/ 10 sx cmt.

Drilling Fluid Management Plan AII II SB
(Data must be collected from the Reserve Pit) 3-24-08
Chloride content _____ ppm Fluid volume _____ bbls
Dewatering method used _____
Location of fluid disposal if hauled offsite: _____
Operator Name: _____
Lease Name: _____ License No.: _____
Quarter _____ Sec. _____ Twp. _____ S. R. _____ East West
County: _____ Docket No.: _____

INSTRUCTIONS: An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover, or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: Kenneth Laymon
Title: Owner Date: 10/23/07
Subscribed and sworn to before me this 23rd day of Oct.
19 2007
Notary Public: Regina Laymon
Date Commission Expires: _____



KCC Office Use ONLY

Letter of Confidentiality Attached
 If Denied, Yes Date: _____
 Wireline Log Received
 Geologist Report Received
 UIC Distribution

RECEIVED
KANSAS CORPORATION COMMISSION
OCT 29 2007

CONSERVATION DIVISION
WICHITA, KS

Operator Name: Laymon Oil II, LLC Lease Name: Alexander Well #: 91-07
 Sec. 02 Twp. 24 S. R. 16 East West County: Woodson

INSTRUCTIONS: Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i> Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input checked="" type="checkbox"/> Yes <input type="checkbox"/> No <i>(Submit Copy)</i> List All E. Logs Run:	<input checked="" type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum
--	--

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	10 1/4"	8 5/8"	24#	40'	common	10	
Production	6 1/8"	2 7/8"	6.7#	1065'	portland	160	
Tubing		1"	1.8#	1036'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth
3	1014 - 1024.5	200 gal 30% HCL acid; frac w/55 sks sand	1014-1025

TUBING RECORD		Size	Set At	Packer At	Liner Run <input type="checkbox"/> Yes <input type="checkbox"/> No
Date of First, Resumed Production, SWD or Enhr. 10/11/07			Producing Method <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)		
Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio	Gravity
	1				

Disposition of Gas Vented Sold Used on Lease *(If vented, Sumit ACO-18.)* METHOD OF COMPLETION Open Hole Perf. Dually Comp. Commingled Other (Specify) _____ Production Interval _____

RECEIVED
KANSAS CORPORATION COMMISSION

OCT 29 2007

CONSERVATION DIVISION
WICHITA, KS

Laymon Oil II, LLC
1998 Squirrel Road
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

Laymon Oil II, LLC
1998 Squirrel Road
Neosho Falls, KS 66758

Alexander #91-07
API: 15-207-27238
Spud Date 10/01/07
Comp Date: 10/03/07
02/24/16 WO CO

Formation	From	To
Soil & Clay	0	15
Shale	15	155
Lime	155	195
Lime & Shale	195	650
Lime	650	670
Big Shale	670	793
Lime & Shale	793	970
Mucky Shale	970	980
Shale	980	1010
Cap Rock	1010	1011
Sand Lower	1011	1020
Shale	1020	1070
Total Depth		1070

Set 40' of 8 5/8" surface, cemented w/10 sks.
Ran 1065' of 2 7/8" pipe.
Seating nipple @ ~~1065'~~
1011'

RECEIVED
KANSAS CORPORATION COMMISSION

OCT 29 2007

CONSERVATION DIVISION
WICHITA, KS

THE NEW KLEIN LUMBER COMPANY
 201 W. MADISON
 P.O. BOX 805
 IOLA, KS 66749
 PHONE: (620) 365-2201

PAGE NO. 1

CUSTOMER NO.	JOB NO.	PURCHASE ORDER NO.	REFERENCE	TERMS	CLERK	DATE	TIME
3447			NET 10TH OF MONTH	SE		9/11/07	7:10

LAYMON OIL II
 1998 SQUIRREL RD
 NEOSHO FALLS KS 66758

SHIP TO
 CALL MIKE SO HE CAN
 MAKE SURE THERE IS
 SOMEBODY THERE TO UNLOAD

DOCH 98213

 * INVOICE *

TAX : 001 IOLAL IOLA

QUANTITY SHIPPED	QUANTITY ORDERED	UM	SKU	DESCRIPTION	CHRG	UNITS	PRICE/PER	EXTENSION
120		EA	PC	PORTLAND CEMENT		120	8.99 /EA	1,078.80
1		EA	DELIVERY	DELIVERY CHARGE		1	10.00 /EA	10.00

X	RECEIVED BY	** AMOUNT CHARGED TO STORE ACCOUNT **	1,168.25	TAXABLE	1088.00
				NON-TAXABLE	0.00
				SUBTOTAL	1088.00
				TAX AMOUNT	79.48
				TOTAL AMOUNT	1168.28

RECEIVED
 KANSAS CORPORATION COMMISSION

OCT 29 2007

CONSERVATION DIVISION
 WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, I.V.C.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA005
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LA2/
LAYMON OIL
54 W TO WILLOW N TO 200TH RD
W 4 MI TO SQUIRREL RD S 1 MI
TO 190TH E TO CATTLE BARD S SD
NEOSHO FALLS, KS 66758

NEOSHO FALLS KS
66758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL.	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
01:34:13p	WELL	8.00 yd	16.00 yd	0.00	BC 35	0.00	
DATE	LOAD #	HANDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
10-03-07	To Date Today	4 2	32.00 yd 16.00 yd	3346	4.00 in	19411	

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.
CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.
The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.
All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.
Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.
A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.
Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)
Dear Customer-The driver of the truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material on the premises as you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE relieving him and his employer from any responsibility for any damage that may occur to the premises and/or adjacent property (buildings, sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove any material from the wheels of his vehicle so that he will not litter the public street. Further, in additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.
SIGNED
X

Excessive Water Is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By
GAL X
NOTICE: THE SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN WATER IS ADDED INSIDE CURB LINE.
LOAD RECEIVED BY:
X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	16.00	65.00
				528.00

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION	TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	16. TRUCK BROKE DOWN 17. ACCIDENT 18. CITATION 19. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING			TIME DUE
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME			DELAY TIME

SubTotal \$ 528.00
Tax % 6.300 33.26
Total \$ 561.26
Order \$ 1206.24
ADDITIONAL CHARGE 1 _____
ADDITIONAL CHARGE 2 _____
GRAND TOTAL ▶

RECEIVED
KANSAS CORPORATION COMMISSION
OCT 29 2007
CONSERVATION DIVISION
WICHITA, KS

802 N. Industrial Rd.
P.O. Box 664
Iola, Kansas 66749
Phone: (620) 365-5588

Payless Concrete Products, L.L.C.



CONDITIONS
Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.
NOTICE TO OWNER
Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LA005
LAYMON OIL, L.L.C.
1998 SQUIRREL RD.

LAE/
LAYMON OIL
54 W TO WILLOW N TO 200TH RD
W 4 MI TO SQUIRREL RD S 1 MI
TO 190TH E TO CATTLE GARD S 9D
NEOSHO FALLS, KS 66758

NEOSHO FALLS KS
66758

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
01:26:23p	WELL	8.00 yd	16.00 yd	0.00	BC 35	0.00	
DATE	To Date	LOAD #	YARDS DEL	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
10-03-07	Today	3 1	24.00 yd 8.00 yd			4.00 in	19410

WARNING
IRRITATING TO THE SKIN AND EYES
Contains Portland Cement. Wear Rubber Boots and Gloves. AVOIDED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water. If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Inactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

PROPERTY DAMAGE RELEASE
(To be signed if delivery to be made inside curb line)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the driveway and/or adjacent property if it places the material on the driveway you desire. It is our wish to help you avoid this damage. In order to do this the driver is requesting that you sign this RELEASE relieving him and his supplier from any responsibility for any damage that may occur to the premises and/or adjacent property, including sidewalks, driveways, curbs, etc., by the delivery of this material, and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public streets. In addition, the driver of this truck and this supplier agree to be harmless to the premises and/or adjacent property which may be damaged by anyone to have signed out of delivery of this order.

Excessive Water is Detrimental to Concrete Performance
H₂O Added By Request/Authorized By

GAL X

Signature: *See 7 # 91-07*

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOADING BY: *[Signature]*

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
8.00	WELL	WELL (10 SACKS PER UNIT)	8.00	66.00
1.75	TRUCKING	TRUCKING CHARGE	1.75	45.00
				528.00
				78.75

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION (BY)	TEST TAKEN	TIME ALLOWED
		300	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	TRUCK BROKE DOWN ACCIDENT CITATION OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING			TIME DUE
149	220	225			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME			DELAY TIME

SubTotal \$	606.75
Tax % 6.300	38.22
Total \$	644.98
Order \$	644.98
ADDITIONAL CHARGE 1	
ADDITIONAL CHARGE 2	
GRAND TOTAL	

RECEIVED
KANSAS CORPORATION COMMISSION

OCT 29 2007

CONSERVATION DIVISION
WICHITA, KS