

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-051-22392-00-00
Spot: NWNESW Sec/Twnshp/Rge: 18-14S-18W
2251 feet from S Section Line, 3476 feet from E Section Line
Lease Name: MADDEN E F Well #: 1
County: ELLIS Total Vertical Depth: 3800 feet

Operator License No.: 32504
Op Name: WERTH, AARON J. DBA BLACKHAWK
Address: 1607 OAKMONT
HAYS, KS 67601

String	Size	Depth (ft)	Pulled (ft)	Comment
PROD	4.5	3798	0	w/unknown sxs cmt
SURF	8.625	279	0	w/unknown sxs cmt

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 03/17/2009 10:00 AM
Plug Co. License No.: 32810 Plug Co. Name: PROFESSIONAL PULLING SERVICES LLC
Proposal Rcvd. from: AARON WERTH Company: BLACKHAWK PRODUCTION COM Phone: (785) 625-2041

Proposed Plugging Method: Ordered 350 sxs 60/40 pozmix - 4% gel - 200# hulls - 10 sxs gel.
Holes at 2100'. Perf Tech perfed at 1400' - 750' - 150' - ticket #6410.
123.50

Plugging Proposal Received By: CASE MORRIS WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 03/17/2009 1:30 PM KCC Agent: PAT STAAB

Actual Plugging Report:

Professional Pulling RIH with tubing to 3218'.
Quality Oilwell rigged to tubing and pumped 6 sxs gel - followed with 50 sxs 60/40 pozmix - 4% gel with 100# hulls mixed in.
Pulled tubing to 2100'. Quality rigged to tubing - pumped 50 sxs cement wit 100# hulls mixed in.
Pulled tubing to 1400'. Quality rigged to tubing - pumped 125 sxs cement - no circulation.
Pulled tubing to 700'. Quality rigged to tubing - pumped 60 sxs cement to circulate cement to pit area.
Pulled tubing - rigged to 4 1/2" casing - pumped 15 sxs cement to fill casing.
Rigged to 8 5/8" - pumped 5 sxs cement.
Max. P.S.I. 400#. S.I.P. 400#.

Perfs:

Top	Bot	Thru	Comments
3469	3486		LKC

RECEIVED
MAR 20 2009
KCC WICHITA

RECEIVED
MAR 20 2009
KCC WICHITA


INVOICED

DATE 4-15-09
INV. NO. 2009061393

Remarks: QUALITY OILWELL CEMENTING COMPANY-TICKET #3218.

Plugged through: TBG

District: 04

Signed 
(TECHNICIAN)

CM

Form CP-2/3

PBT

MAR 17 2009

