

Quality Well Service, Inc.

Invoice

190 US Highway 56
Ellinwood, KS 67526

| | |
|------------|-----------|
| Date | Invoice # |
| 11/17/2008 | 1027 |

API # 15-007-20744-00-00

| |
|---|
| Bill To |
| Woolsey Operating Company LLC 125 N Market, #1000 Wichita, KS 67202 |

29-32-12W

| | | |
|----------|-------|-------------------|
| P.O. No. | Terms | Lease Name |
| | | Thomas Forsyth 12 |

| Description | Qty | Rate | Amount |
|---|------|--------|-----------|
| Rig Time | 21.5 | 190.00 | 4,085.00T |
| Floor Rental | | 125.00 | 125.00T |
| Sand | | 35.00 | 35.00T |
| Cement | 4 | 9.00 | 36.00T |
| Shots | 2 | 300.00 | 600.00T |
| Water Truck | 5 | 85.00 | 425.00T |
| Backhoe | 3.5 | 85.00 | 297.50T |
| Out of Town | 2 | 120.00 | 240.00T |
| Phone Calls | | 25.00 | 25.00T |
| Clerical | | 25.00 | 25.00T |
| Wiping Rubber | | 20.00 | 20.00T |
| Fresh Water | | 20.00 | 20.00T |
| Subtotal | | | 5,933.50 |
| 7% Fuel Surcharge | | 7.00% | 415.35T |
| 11-11-08 Drove to location, raised pole, checked hole, sanded off bottom, loaded hole with water, drove to motel. | | | |
| 11-12-08 Drove to location, dug cellar, unpacked casing head, set floor, checked hole, sand at 4380', bailed 4 sacks cement with bailer, pulled slips, had 24" stretch, ripped casing at 3200', worked pipe, ripped casing at 2950', pipe came free, pulled casing up to 600', casing was tight and the threads were dry, swedge in, drove to motel. | | | |

RECEIVED
KANSAS CORPORATION COMMISSION
NOV 24 2008
CONSERVATION DIVISION
WICHITA, KS

| |
|-------------------------|
| Subtotal |
| Sales Tax (6.3%) |
| Total |

Quality Well Service, Inc.

15-007-20744-00-00

Invoice

190 US Highway 56
Ellinwood, KS 67526

| | |
|------------|-----------|
| Date | Invoice # |
| 11/17/2008 | 1027 |

| |
|---|
| Bill To |
| Woolsey Operating Company LLC 125 N Market, #1000 Wichita, KS 67202 |

| | | |
|----------|-------|-------------------|
| P.O. No. | Terms | Lease Name |
| | | Thomas Forsyth 12 |

| Description | Qty | Rate | Amount |
|--|-----|------|--------|
| 11-13-08 Drove to location, pumped 10 gel, 50 sacks cement, 50# hulls at 600', pulled to 240', pumped 50 sacks 50# hulls, pulled to 40', pumped 20 sacks to surface, tore down floor and rig, topped well off with 10 sacks, cleaned up location. | | | |

RECEIVED
KANSAS CORPORATION COMMISSION
NOV 24 2008
CONSERVATION DIVISION
WICHITA, KS

| | |
|-------------------------|------------|
| Subtotal | \$6,348.85 |
| Sales Tax (6.3%) | \$399.98 |
| Total | \$6,748.83 |