| To:  | API NUMBER            | 15-133- O I     | 464 - C            | 00-00       |
|--|-----------------------|-----------------|--------------------|-------------|
| STATE CORPORATION COMMISSION                             | NE SW NE              | _Sec/Twp/Rge    | S 2 T27S           | R18E        |
| Wichita State Office Bldg PLUGGING SECTION               | 3635 GPS              | feet from sou   | uth section l      | line        |
| 130 S. Market, Room 2078<br>Wichita, Kansas 67202        | 1830 GPS              | _feet from eas  | st section lir     | ne <i>E</i> |
| TECHNICIAN'S PLUGGING REPORT                             | Lease/Well#           | Ridout          | GPS#06             |             |
| Operator License #101                                    | County                | Neosho          |                    |             |
| Operator: State Of Kansas Fee Fund                       | Well Total Depth      | 800 (est)       |                    | _feet       |
| Name & Ridout Lease Project                              | Production Pipe:      | 2               | Size Feet          | NA          |
| Address  | Surface Casing:       | 10              | Size Feet          | NA          |
| AB oil well XXXXXX Gas Well SWD                          | Well/ Input Well      |                 | D&A                |             |
| Other well as hereinafter indicated:                     |                       |                 |                    |             |
| Plugging Contractor: Splane Pulling & Roustabout Ser     | vice, Inc.            |                 | Lic. #             | 6372        |
| Address: P. O. Box 386, Chanute, Kansas 66720            |                       |                 |                    |             |
| Company to plug at: Hour: Day:                           | 25                    | Month:          | 8                  | 2006        |
| Plugging proposal received from:                         |                       |                 |                    |             |
| Company Name:  |                       | _Phone:         |                    |             |
|  |                       |                 |                    |             |
| Plugging Proposal Re                                     | eceived by:           | Alan M. Dun     | ning<br>TECHNICIAN |             |
| Plugging attended by Agent: All                          | Part                  | XXXXXX          | None               | <u> </u>    |
| Operations Completed: Hour: Day:                         | 25                    | Month:          | 8                  | 2006        |
| Actual Plugging Report: 8-18-06: Drilled well t          | o 50 ft. 8-22-06:     | Drilled well to | 175 ft.            |             |
| 8-22-06: Drilled well to 200 ft. 8-23-06: Run 1 inch o   | ement string to 17    | 5 ft. 8-25-     | -06: Pumpe         | <u>d</u>    |
| cement thru one inch cement string. Pulled one inch ce   | ment string and the   | en squeezed o   | on well and        | shut in     |
| with 200 psi. A total of 115 sacks of portland cement we | ere used to plug we   | ell. The well w | vas cut off b      | pelow       |
| plow depth and the location restored.                    |                       |                 |                    |             |
|  | G                     | PS # (          | 06<br>RI           | ECEIVED     |
| Remarks: Control # 20060047-006                          |                       |                 | SE                 | P 0 8 2006  |
| (If additional description is necessary, use             | e BACK of this form.) |                 | KC                 | C WICHITA   |
| I partially observed this plugging                       |                       |                 | 9 10               | V 77101111  |

Signed:

TECHNICIAN

PA