

3 023352

15-001-02402-00-00

To:

API NUMBER 20080046-030

STATE CORPORATION COMMISSION

SW,SW,SE 1/4 Sec/Twp/Rge S.14-T.26S.-R.18E.

Wichita State Office Bldg. - PLUGGING SECTION

67 feet from south section line

130 S. Market, Room 2078

2330 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# LOCKHART NO. CC-15

Operator License # 100101

County ALLEN

Operator: STATE OF KANSAS

Well Total Depth 850 feet

Name & FEE FUND PLUGGING

Production Pipe: 2" Size Feet 850

Address

Surface Casing: 8" Size Feet 20'

AB oil well Gas Well SWD Well/ Input Well

E-591 D & A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLC

Lic. #

30670 33749

Address: 19245 FORD RD., CHANUTE, KS. 66720

Company to plug at: Hour: 10:00A.M. Day: 28 Month: 3 2008

Plugging proposal received from: CLAYTON P. TITEL

Company Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300

Were: THIS WELL CONSISTED OF 2" CASING TO APPROXIMATELY 850' THAT HAD

BEEN CEMENTED IN AT T.D. ONLY. THE PLUGGING PROPOSAL WAS TO CIRCULATE

AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT.

Plugging Proposal Received by:

CLAYTON P. TITEL

Plugging attended by Agent: All X Part

TECHNICIAN

None

Operations Completed: Hour: 2:00P.M. Day: 28 Month: 3 2008

Actual Plugging Report: 1" PIPE WAS RAN INTO THE 2" CASING TO 740'. CEMENT

WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED FROM THE 2" CASING AT

SURFACE. THE 1" PIPE WAS REMOVED. 1" PIPE WAS RAN INTO THE 2" AND 8"

ANNULUS TO 380'. CEMENT WAS PUMPED INTO THE 1" PIPE UNTIL CEMENT CIRCULATED

FROM THE SURFACE CASING AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT

WAS FILLED FROM SURFACE. 130 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.

RECEIVED
KANSAS CORPORATION COMMISSION

MAY 19 2008

CONSERVATION DIVISION
WICHITA, KS

Remarks: (GPS SESSION POINT NO. 30) (THIS WAS WELL NO CC-15 ON THE LEASE MAP.)

(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

Signed:


TECHNICIAN