

To:
STATE CORPORATION COMMISSION
Wichita State Office Bldg. - PLUGGING SECTION
130 S. Market, Room 2078
Wichita, Kansas 67202

API NUMBER 15-205- 19513-00-00
SE NW SW Sec/Twp/Rge Sec 10, T29S, R17E
1651 (GPS) feet from south section line
4588 (GPS) feet from east section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 101
Operator: State Of Kansas Fee Fund
Name & Martin (Stich) Lease Project
Address _____
AB oil well _____ Gas Well _____

Lease/Well# Martin (Stich) GPS # STI-14
County Wilson
Well Total Depth 600 (est) feet
Production Pipe: 2 Size Feet 525
Surface Casing: NA Size Feet NA
SWD Well Input Well XXXXXX D & A _____

Other well as hereinafter indicated: _____

Plugging Contractor: K-W Oil Well Service, Inc Lic. # 3097

Address: 19450 Ford Road, Chanute, Kansas 66720

Company to plug at: _____ Hour: _____ Day: 28 Month: 12 2007

Plugging proposal received from: Sam Kepley

Company Name: K-W Oil Well Service, Inc Phone: 620-433-7730

Were: Wash well to TD and fill from btm to top with portland cement thru cement string.

Plugging Proposal Received by: Alan M. Dunning

Plugging attended by Agent: All _____ Part _____ None XXXXXX TECHNICIAN

Operations Completed: Hour: _____ Day: 28 Month: 12 2007

Actual Plugging Report: Mr. Kepley set 4 ft of 12" surface pipe. The one inch tubing was fished on and removed to a depth of 525'. A one inch cement string was washed down the inside of the 2" production string to 525'. A one inch cement string was washed down the outside of the 2" to 575'. The well was plugged from btm to top thru these cement strings. A total of 199 sacks of portland cement were used to plug well. The well was cut off below plow depth and the location restored.

Remarks: Control # 20080015-014. This was an unpermitted injection well. No records could be found in District III files. (If additional description is necessary, use BACK of this form.)

I did not observe this plugging.

RECEIVED
KANSAS CORPORATION COMMISSION

MAR 21 2008

CONSERVATION DIVISION
WICHITA, KS

Signed:

Alan M. Dunning
TECHNICIAN

PKT