

3 023150

4-26-07
15-207-02026-00-00

To:

API NUMBER 20070029-014

STATE CORPORATION COMMISSION

NE NE,SW,NW 1/4 Sec/Twp/Rge S.16-T.26S.-R.16E.

Wichita State Office Bldg. - PLUGGING SECTION

3938 feet from south section line

130 S. Market, Room 2078

4218 feet from east section line

Wichita, Kansas 67202

TECHNICIAN'S PLUGGING REPORT

Lease/Well# Rose East-McGregor 10
MC GREGG OR NO. 40Operator License # 100County WOODSONOperator: STATE OF KANSASWell Total Depth 1100 feetName & FEE FUND PLUGGINGProduction Pipe: 4 1/2" Size Feet 1100'

Address

Surface Casing: 8" Size Feet 20'AB oil well ☒ Gas Well ☐ SWD Well/ Input Well ☐

D & A

Other well as hereinafter indicated:

Plugging Contractor: KEPLEY WELL SERVICE, LLCLic. # 30870Address: 19245 FORD RD., CHANUTE, KS. 66720Company to plug at: Hour: 9:00A.M. Day: 6 Month: 4 2007Plugging proposal received from: CLAYTON P. TITELCompany Name: KANSAS CORPORATION COMMISSION Phone: 620-432-2300Were: THIS WELL CONSISTED OF 4 1/2" CASING TO APPROXIMATELY 1100' THAT HAD BEENCEMENTED IN AT TD ONLY. THE PLUGGING PROPOSAL WAS TO PERFORATE THE CASINGAND TO CIRCULATE AS MUCH OF THE WELL AS POSSIBLE FULL OF CEMENT INSIDE ANDOUTSIDE THE 4 1/2" CASING.

Plugging Proposal Received by:

CLAYTON P. TITEL

TECHNICIAN

Plugging attended by Agent: All ☒ Part ☐None ☐Operations Completed: Hour: 1:00P.M. Day: 6 Month: 4 2007Actual Plugging Report: THE 4 1/2" CASING WAS PEFORATED AT 700' AND AT 200'.1" PIPE WAS RAN INTO THE 4 1/2" CASING TO 1100'. CEMENT WAS PUMED INTO THE 1' PIPEUNTIL CEMENT CIRCULATED FROM INSIDE THE 4 1/2" AND FROM THE 4 1/2" AND 8"ANNULUS AT SURFACE. THE 1" PIPE WAS REMOVED. DISPLACEMENT WAS FILLED FROMSURFACE. 351 SACKS OF CEMENT WERE PUMPED INTO THIS WELL.Remarks: (SPOT LOCTION ESTABLISHED BY GPS AS MCG 10)(If additional description is necessary, use BACK of this form.)

I DID observe this plugging.

RECEIVED Signed:
KANSAS CORPORATION COMMISSIONClayton P. Titel
TECHNICIAN

APR 26 2007

CONSERVATION DIVISION
WICHITA, KS

PKT