4-**032127**

15-065-03307-0000

| TO: | API Number: 15 1951 |
|--|--|
| STATE CORPORATION COMMISSION | ATT. ATT. ATT. // CTC. 02 10 02 11 |
| CONSERVATION DIVISION - PLUGGING 130 SOUTH MARKET, SUITE 2078 | <u>NE NW NW</u> /4 SEC. <u>02</u> , <u>10</u> , <u>23</u> W <u>4950</u> feet from S section line |
| WICHITA, KANSAS 67202 | 4290 feet from E section line |
| WICHITA, IMMORD 07202 | rect from a section time |
| | • |
| Operator license#_5363 | Lease: Griffith Well # 1 |
| | |
| Operator: Berexco, Inc. | County: Graham |
| Address: P.O. Box 723 | Well total depth 4143 feet Conductor Pipe: 0 inch @ 0 feet |
| Hays, Kansas 67601 | Conductor Pipe: 0 inch @ 0 feet |
| | Surface pipe 8 5/8 Inch @ 245 feet |
| | |
| Aband. oil well, Gas well, Input well | , SWD, D & A |
| en de la companya de La companya de la co | |
| Plugging contractor: Allied Cement Company License# - | |
| Address: Russell, Kansas 67665 | |
| induction in the state of the s | |
| Company to plug at: Hour: P.M. Day: 9 | Month: January Year: 1996 |
| | |
| Plugging proposal received from: Bob Grant | |
| Company: Berexco, Inc. | Control of the contro |
| Company: Berexco, Inc. | Phone: 913-628-6101 |
| Were: Order 500 sxs 60/40 pozmix - 10% ge | 1000# hulls |
| | |
| | A CONTRACTOR OF THE PROPERTY O |
| | AMERICA. |
| in a constant of the constant | |
| | |
| | |
| | |
| Plugging Proposal Received by: Carl Goodrow | |
| Plugging operations attended by agent? All[], Part[X], None[] | |
| | |
| Completed: Hour: 8:00 P.M., Day: 9, Month: | January , Year: 1996 |
| | |
| Actual plugging report: 8 5/8" set at 245' cwc with 150 sxs. 5 1/2" set at 4142' with 300sxs. Prod. Perf. 3768' - 3919'. Squeezed 1611' w/125 sxs 1086' w/200 sxs. PBTD | |
| 4098'. Sanded bridge at 3736' - clean out to 3780+. Backed off tubing at 3692'. Spotted | |
| 100 sxs cement with 500# hulls. Ran tubing to 2211' - pumped 100 sxs cement blend with 150# | |
| hulls. Pulled tubing to 762' - circulated with 55 sxs cement blend with 200# hulls. Pulled | |
| tubing. Tied onto 5 1/2" - pumped 25 sxs to Max. P.S.I. 500#. Held. Squeezed 8 5/8" with | |
| 85 sxs cement blend with 150# hulls to Max. P.S. | .I. 250#. Held. Plug complete. |
| | |
| Remarks: | |
| Condition of casing(in hole): GOODBAD | Anhy.plug: YESNO |
| Bottom plug(in place): YES, CALC, NO Plugged through TUBING, CASING | |
| riugged chiough robino, CASING | 0. 0. |
| [and ()] / did not[] observe the plugging. | Cal Hoodeou |
| | (agent) |
| 1-26-94 HD | Form CP-2/3 |