TO: API Well Number: 15-099-20493-00-00 STATE CORPORATION COMMISSION Spot: SWSWSWSE Sec/Twnshp/Rge: 21-34S-20E **CONSERVATION DIVISION - PLUGGING** 276 feet from S Section Line, 2864 feet from W Section Line 130 SOUTH MARKET, SUITE 2078 Lease Name: LINK Well #: 1 **WICHITA, KANSAS 67202 County: LABETTE** Total Vertical Depth: 423 feet Depth (ft) Pulled (ft) Comment Operator License No.: 9386 String Size PROD 5.5 423 Op Name: GUS JONES CABLE TOOL SERVICE, LL Address: 149 RD 25 ELK CITY, KS 67344 Well Type: ST **UIC Docket No:** Date/Time to Plug: Plug Co. License No.: 9386 Plug Co. Name: GUS JONES CABLE TOOL SERVICE, LLC Proposal Rcvd. from: DONALD (GUS) JONES Company: GUS JONES CABLE TOOL SERVIC Phone: (620) 332-7637 Proposed DRILLED WITH 9 INCH BIT TO 265 FT. CORED WITH 4 INCH CORE BIT TO 365 FT. REAMED WITH 9 INCH Plugging BIT TO 423 FT. SET 5 1/2 INCH CASING TO 423 FT CEMENTED WITH HIGH TEMPERATURE LUMINITE Method: ICEMENT WITH 40 PER CENT SILICA FLOUR. 1 1/2 INCH TUBING WELDED TO OUTSIDE OF CASING FOR THERMOCOUPLE. PERFORATED FROM 355 TO 367 FT WITH 2 SHOTS PER FOOT. ACID FRACTURED AT 1100 PSI. PERFORATIONS WERE SQUEEZED WITH 35 SACKS CEMENT. DRILLED OUT, PERFORATED 361-367 WITH 4 SHOTS PER FOOT. PERFORATIONS WOULDN'T TAKE FLUID. HYDROJET PERFORATED AT 362 AND 366 FT. ACIDIZED WITH 450 GALLONS 7 1/2 % HCI. --Plugging Proposal Received By: RUSSELL HINE WitnessType: COMPLETE (100%) Date/Time Plugging Completed: 05/19/2009 9:00 AM KCC Agent: RUSSELL HINE **Actual Plugging Report:** Perfs: Ran 3/4" in thermocouple plugged with 4 sacks of portland. Hooked to 5-1/2" and created rate of flow and then pumped 50 sacks of 60/40 pozmix w/ 5% gel. Shut in at 500psi. RECEIVED **KCC DISTRICT #3** RECEIVED JUL : 9 2009 JUL 13 2009 CHANUTE, KS KCC WICHITA

Remarks:

Plugged through: CSG

District: 03

Signed / Wash (TECHNICIAN)