

To: STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING SECTION  
200 COLORADO DERBY BUILDING  
WICHITA, KANSAS 67202

API NUMBER 15-051-03429-0000

1010' NE  
1690 E. SW, Sec. 24, T 11 S, R 17 W E

\_\_\_\_\_ feet from N/S section line

\_\_\_\_\_ feet from W/E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5447

Lease Name COLAHAN Well # A-18

Operator: CITIES SERVICE OIL & GAS CORPORATION  
Name & Address: 800 SUTTON PLACE WICHITA, KS. 67202

County ELLIS EI  
Well Total Depth 3498 feet 23570 DRILLED DEEPER  
Conductor Pipe: Size 0 feet 116.02  
Surface Casing: Size 8 5/8 feet 1087

Abandoned Oil Well  Gas Well \_\_\_\_\_ Input Well \_\_\_\_\_ SWD Well \_\_\_\_\_ D&A \_\_\_\_\_

Other well as hereinafter indicated \_\_\_\_\_

Plugging Contractor HALLIBURTON CMT. License Number \_\_\_\_\_

Address EAST HWY 40 HAYS, KS. 67601

Company to plug at: Hour: 2:00 PM Day: 25th Month: JAN. Year: 19 84

VERBAL PLUGGING ORDERS GIVEN TO DAN HOFFMAN.

(company name) CITIES SERVICE. (phone) 918-625-4498

were: 8 5/8" 1087' EI SR. OUL #/300 SK, 5 1/2" CSG SET @ 3484' EI #/100 OCAT.

DRILLED 116' EI DEEPER SET 4' LINER 3454' to 3570'

PERF'S TOP 3529' BOTTOM. 2554', TUBING FISH + REDI PUMP @ 2309' EI

NO PIPE RECOVERY. ORDER 300 SK 50% 150 Pozmix GEL - CA-CL, 20 GEL, 5 SK HULL'S, 1 SK FLAME AND 5 1/2" PLUG, PUMP CEMENT IN ANNULUS.

AND 5 1/2" CSG WITH PUMP TRUCK.

Signed Marion Schmidt (TECHNICIAN) 2012

Plugging Operations attended by Agent?: All  Part \_\_\_\_\_ None \_\_\_\_\_

Operations Completed: Hour: 6:00 PM Day: 25th Month: JAN Year: 19 84

ACTUAL PLUGGING REPORT

ORDERED 300 SK 50% 150 Pozmix GEL - CA-CL, 20 GEL, 5 SK HULL'S, 1 SK FLAME AND 5 1/2" PLUG, PUMPED IN ANNULUS. 150 SK CMT #/2 SK HULL'S, MAX. P.S.I 400 PSI, PUMPED IN 5 1/2" CSG. 50 SK OCAT, 6 SK GEL, 14 SK GEL.

#/3 SK HULL'S, 1/2 SK HULL'S, RELEASE PLUG 100 SK CMT. (5 1/2" ON VACUUM)

ORDERED ANOTHER 150 SK 50% 150 Pozmix GEL - CA-CL, 4 SK HULL'S, 2 SK FLAME,

REMARKS: PUMPED IN 150 SK CMT #/2 SK FLAME AND 2 SK HULL'S MIXED IN. MAX S.I. PRESSURE 350 PSI CEMENTED BY HALLIBURTON.

\_\_\_\_\_

\_\_\_\_\_

\_\_\_\_\_

I hereby certify that the above plugging instructions were given as herein stated and that I (did / ~~did not~~) observe this plugging.

RECEIVED STATE CORPORATION COMMISSION  
INVOICED 1-30-84  
DATE 1-31-84  
INV. NO. 92901W  
1-25

Signed Marion Schmidt (TECHNICIAN)