

WELL COMPLETION FORM  
WELL HISTORY - DESCRIPTION OF WELL & LEASE

KCC WICHITA

OPERATOR: License # 32710  
Name: Laymon Oil II, LLC  
Address 1: 1998 Squirrel RD  
Address 2: \_\_\_\_\_  
City: Neosho Falls State: KS Zip: 66758 + \_\_\_\_\_  
Contact Person: Michael Laymon  
Phone: ( 620 ) 963-2495  
CONTRACTOR: License # 32710  
Name: Company Tools  
Wellsite Geologist: none  
Purchaser: Coffeyville Resources

Designate Type of Completion:  
 New Well \_\_\_\_\_ Re-Entry \_\_\_\_\_ Workover  
 Oil \_\_\_\_\_ SWD \_\_\_\_\_ SIOW  
\_\_\_\_\_ Gas \_\_\_\_\_ ENHR \_\_\_\_\_ SIGW  
\_\_\_\_\_ CM (Coal Bed Methane) \_\_\_\_\_ Temp. Abd.  
\_\_\_\_\_ Dry \_\_\_\_\_ Other \_\_\_\_\_  
(Core, WSW, Expl., Cathodic, etc.)

If Workover/Re-entry: Old Well Info as follows:  
Operator: \_\_\_\_\_  
Well Name: \_\_\_\_\_  
Original Comp. Date: \_\_\_\_\_ Original Total Depth: \_\_\_\_\_  
\_\_\_\_\_ Deepening \_\_\_\_\_ Re-perf. \_\_\_\_\_ Conv. to Enhr. \_\_\_\_\_ Conv. to SWD  
\_\_\_\_\_ Plug Back: \_\_\_\_\_ Plug Back Total Depth  
\_\_\_\_\_ Commingled \_\_\_\_\_ Docket No.: \_\_\_\_\_  
\_\_\_\_\_ Dual Completion \_\_\_\_\_ Docket No.: \_\_\_\_\_  
\_\_\_\_\_ Other (SWD or Enhr.?) \_\_\_\_\_ Docket No.: \_\_\_\_\_  
05-26-2010      06-02-2010      06-09-2010  
Spud Date or      Date Reached TD      Completion Date or  
Recompletion Date                Recompletion Date

API No. 15 - 001-30025-00-00  
Spot Description: \_\_\_\_\_  
SW  
W2 NW SE - NE Sec. 12 Twp. 24 S. R. 18  East  West  
3630 Feet from  North /  South Line of Section  
1155 2475 Feet from  East /  West Line of Section  
per correctional  
Footages Calculated from Nearest Outside Section Corner:  
 NE  NW  SE  SW  
County: Allen  
Lease Name: East JR Lewis Well #: 1-10  
Field Name: Ida  
Producing Formation: Tucker  
Elevation: Ground: 1000 est Kelly Bushing: \_\_\_\_\_  
Total Depth: 920 Plug Back Total Depth: 910  
Amount of Surface Pipe Set and Cemented at: 20 Feet  
Multiple Stage Cementing Collar Used?  Yes  No  
If yes, show depth set: \_\_\_\_\_ Feet  
If Alternate II completion, cement circulated from: 20  
feet depth to: surface w/ 10 sx cmt.

Drilling Fluid Management Plan  
(Data must be collected from the Reserve Pit)  
Chloride content: \_\_\_\_\_ ppm Fluid volume: \_\_\_\_\_ bbls  
Dewatering method used: \_\_\_\_\_  
Location of fluid disposal if hauled offsite: \_\_\_\_\_  
Operator Name: \_\_\_\_\_  
Lease Name: \_\_\_\_\_ License No.: \_\_\_\_\_  
Quarter \_\_\_\_\_ Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ S. R. \_\_\_\_\_  East  West  
County: \_\_\_\_\_ Docket No.: \_\_\_\_\_

**INSTRUCTIONS:** An original and two copies of this form shall be filed with the Kansas Corporation Commission, 130 S. Market - Room 2078, Wichita, Kansas 67202, within 120 days of the spud date, recompletion, workover or conversion of a well. Rule 82-3-130, 82-3-106 and 82-3-107 apply. Information of side two of this form will be held confidential for a period of 12 months if requested in writing and submitted with the form (see rule 82-3-107 for confidentiality in excess of 12 months). One copy of all wireline logs and geologist well report shall be attached with this form. ALL CEMENTING TICKETS MUST BE ATTACHED. Submit CP-4 form with all plugged wells. Submit CP-111 form with all temporarily abandoned wells.

All requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Signature: [Signature]  
Title: Owner Date: 08-18-2010  
Subscribed and sworn to before me this 18 day of Aug,  
20 10.  
Notary Public: Rachelle Laymon  
Date Commission Expires: 7/11/12

**KCC Office Use ONLY**  
 Letter of Confidentiality Received  
If Denied, Yes  Date: \_\_\_\_\_  
 Wireline Log Received  
 Geologist Report Received  
 UIC Distribution  
Alt 2 - Dig - 9/1/10

NOTARY PUBLIC - State of Kansas  
RACHELLE LAYMON  
My Appt. Expires 7/11/12

Operator Name: Laymon Oil II, LLC Lease Name: East JR Lewis Well #: 1-10  
 Sec. 12 Twp. 24 S. R. 18  East  West County: Allen

**INSTRUCTIONS:** Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach copy of all Electric Wireline Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Attach Additional Sheets)</i>  Samples Sent to Geological Survey <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No  Cores Taken <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No Electric Log Run <input type="checkbox"/> Yes <input checked="" type="checkbox"/> No <i>(Submit Copy)</i>  List All E. Logs Run: <b>Open holed this well</b>	<input type="checkbox"/> Log Formation (Top), Depth and Datum <input type="checkbox"/> Sample Name Top Datum  <div style="text-align: center; font-weight: bold; font-size: 1.2em;">                     RECEIVED                      AUG 27 2010                      KCC WICHITA                 </div>
---	---

CASING RECORD <input type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	12 1/4"	10"	10#	20'	common	10	
Production	7 7/8"	4 1/2"	10.5#	905'	common	130	
Tubing		2 3/8"	5#	905'			

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	#Sacks Used	Type and Percent Additives
<input type="checkbox"/> Perforate <input type="checkbox"/> Protect Casing <input type="checkbox"/> Plug Back TD <input type="checkbox"/> Plug Off Zone				

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth
	Open hole completion	frac with 10 sacks	905-920

TUBING RECORD: Size: _____ Set At: _____ Packer At: _____		Liner Run: <input type="checkbox"/> Yes <input type="checkbox"/> No	
Date of First, Resumed Production, SWD or Enhr. 08-13-2010		Producing Method: <input type="checkbox"/> Flowing <input checked="" type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other (Explain)	
Estimated Production Per 24 Hours	Oil Bbls. 1	Gas Mcf	Water Bbls. Gas-Oil Ratio Gravity

DISPOSITION OF GAS: <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	METHOD OF COMPLETION: <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <input type="checkbox"/> Other (Specify) _____	PRODUCTION INTERVAL: _____ _____
---	--	--

Laymon Oil II LLC  
1998 Squirrel Rd  
Neosho Falls, KS 66758

620-963-2495

fax 620-963-2921

East JR Lewis #1-10  
API: 15-001-30025-00-00  
Spud date: 05-26-10  
Completion date: 06-02-2010  
12-24-16 Allen County

Formation	From	To
Soil	0	12
Lime	12	75
Shale	75	92
Lime	92	100
Lime & Shale	100	406
Black Shale	406	408
Lime	408	598
Black Shale	598	600
Oil Sand	600	620
Shale	620	650
Lime	650	655
Shale	655	830
Oil Sand	830	840
Shale	840	905
Tucker Sand	905	920
Total Depth		920

Set 20' of 10" surface, cemented w/ 10 sacks  
Ran 905' of 4 1/2" casing

RECEIVED  
AUG 27 2010  
KCC WICHITA



802 N. Industrial Rd.  
P.O. Box 664  
Iola, Kansas 66749  
Phone: (620) 365-5588

# Payless Concrete Products, Inc.



**CONDITIONS**

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

**NOTICE TO OWNER**

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

L8005  
LAWSON OIL, L.L.C.  
1900 SQUIRREL RD.

NEOSHO FALLS KS  
66758

L8005  
LAWSON OIL  
169 N 73 SQUIN DAKOTA EAST  
TWO YARDS IN SALES \$ 50  
JK #  
IOLA, KS 66749

RECEIVED  
AUG 27 2010

KCC WICHITA

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	PLANT/TRANSACTION #
01:43:53p	WELL	6.50 yd	13.00 yd	0.00	WK 35	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER
06-22-10	To Date	1	6.50 yd			
	Today	1	6.50 yd	13222	4.00 in	26733

**WARNING**  
**IRRITATING TO THE SKIN AND EYES**  
Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, If Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Check.

Excess Delay Time Charged @ \$50/HR.

**PROPERTY DAMAGE RELEASE**  
(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can but in order to do this the driver is requesting that you sign this RELEASE relieving him and this supplier from any responsibility from any damage that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc by the delivery of this material, and that you also agree to help in removing mud from the wheels of his vehicle so that he will not litter the public street. Further, as a national consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED: *[Signature]*

**Excessive Water is Detrimental to Concrete Performance**  
H<sub>2</sub>O Added By Request/Authorized By

GAL X

**WEIGHMASTER**

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
----------	------	-------------	------------	----------------

6.50	WELL	WELL (10 SACKS PER UNIT)	6.50	494.00
1.50	TRUCKING	TRUCKING CHARGE	1.50	25.00
2.25				112.50

*[Signature]*  
Mike

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
4:19	4:08	4:03	1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
2:05	2:16			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

SubTotal 0 562.00  
Tax % 6.300 35.21 41.54  
Total 0 610.54  
Order 0 610.54  
ADDITIONAL CHARGE 1 \_\_\_\_\_  
ADDITIONAL CHARGE 2 \_\_\_\_\_  
**GRAND TOTAL** 1241.00

802 N. Industrial Rd.  
P.O. Box 664  
Iola, Kansas 66749  
Phone: (620) 365-5588

# Payless Concrete Products, Inc.



### CONDITIONS

Concrete to be delivered to the nearest accessible point over passable road, under truck's own power. Due to delivery at owner's or intermediary's direction, seller assumes no responsibility for damages in any manner to sidewalks, roadways, driveways, buildings, trees, shrubbery, etc., which are at customer's risk. The maximum allotted time for unloading trucks is 5 minutes per yard. A charge will be made for holding trucks longer. This concrete contains correct water contents for strength or mix indicated. We do not assume responsibility for strength test when water is added at customer's request.

### NOTICE TO OWNER

Failure of this contractor to pay those persons supplying material or services to complete this contract can result in the filing of a mechanic's lien on the property which is the subject of this contract.

LAD005

LAYMON OIL, L.L.C.  
1998 SCUIRREL RD.

LAD 2

LAYMON OIL

169 N TO SOUTH DAKOTA EAST  
100 YARDS HWY DALES S SD

NEOSHO FALLS KS  
66758

IOLA, KS 66749

TIME	FORMULA	LOAD SIZE	YARDS ORDERED	% CAL	DRIVER/TRUCK	% AIR	PLANT/TRANSACTION #
01:53:09p	WELL	6.50 yd	13.00 yd	0.00	WK 35	0.00	
DATE	LOAD #	YARDS DEL.	BATCH#	WATER TRIM	SLUMP	TICKET NUMBER	
05-02-10	2	13.00 yd	13233		4.00 in	26734	

### WARNING

#### IRRITATING TO THE SKIN AND EYES

Contains Portland Cement. Wear Rubber Boots and Gloves. PROLONGED CONTACT MAY CAUSE BURNS. Avoid Contact With Eyes and Prolonged Contact With Skin. In Case of Contact With Skin or Eyes, Flush Thoroughly With Water, if Irritation Persists, Get Medical Attention. KEEP CHILDREN AWAY.

CONCRETE is a PERISHABLE COMMODITY and BECOMES the PROPERTY of the PURCHASER UPON LEAVING the PLANT. ANY CHANGES OR CANCELLATION of ORIGINAL INSTRUCTIONS MUST be TELEPHONED to the OFFICE BEFORE LOADING STARTS.

The undersigned promises to pay, all costs, including reasonable attorneys' fees, incurred in collecting any sums owed.

All accounts not paid within 30 days of delivery will bear interest at the rate of 24% per annum.

Not Responsible for Reactive Aggregate or Color Quality. No Claim Allowed Unless Made at Time Material is Delivered.

A \$25 Service Charge and Loss of the Cash Discount will be collected on all Returned Checks.

Excess Delay Time Charged @ \$50/HR.

### PROPERTY DAMAGE RELEASE

(TO BE SIGNED IF DELIVERY TO BE MADE INSIDE CURB LINE)

Dear Customer-The driver of this truck in presenting this RELEASE to you for your signature is of the opinion that the size and weight of his truck may possibly cause damage to the premises and/or adjacent property if it places the material in this load where you desire it. It is our wish to help you in every way that we can, but in order to do this the driver is requesting that you sign this RELEASE releasing him and this supplier from any responsibility for any damages that may occur to the premises and/or adjacent property, buildings, sidewalks, driveways, curbs, etc., by the delivery of this material and that you also agree to help him remove mud from the wheels of his vehicle so that he will not litter the public street. Further, an additional consideration, the undersigned agrees to indemnify and hold harmless the driver of this truck and this supplier for any and all damage to the premises and/or adjacent property which may be claimed by anyone to have arisen out of delivery of this order.

SIGNED:

X

Excessive Water is Detrimental to Concrete Performance  
H<sub>2</sub>O Added By Request/Authorized By

GAL X

WEIGHMASTER

NOTICE: MY SIGNATURE BELOW INDICATES THAT I HAVE READ THE HEALTH WARNING NOTICE AND SUPPLIER WILL NOT BE RESPONSIBLE FOR ANY DAMAGE CAUSED WHEN DELIVERING INSIDE CURB LINE.

LOAD RECEIVED BY:

X

QUANTITY	CODE	DESCRIPTION	UNIT PRICE	EXTENDED PRICE
6.50	WELL	WELL (10 SACKS PER UNIT)	13.00	76.00
				494.00

  

RETURNED TO PLANT	LEFT JOB	FINISH UNLOADING	DELAY EXPLANATION/CYLINDER TEST TAKEN	TIME ALLOWED
			1. JOB NOT READY 2. SLOW POUR OR PUMP 3. TRUCK AHEAD ON JOB 4. CONTRACTOR BROKE DOWN 5. ADDED WATER 6. TRUCK BROKE DOWN 7. ACCIDENT 8. CITATION 9. OTHER	
LEFT PLANT	ARRIVED JOB	START UNLOADING		TIME DUE
2.00	2.16			
TOTAL ROUND TRIP	TOTAL AT JOB	UNLOADING TIME		DELAY TIME

  

SubTotal \$	494.00
Tax % 6.300	31.126.00
Total \$	525.126
Order \$	1148.00
ADDITIONAL CHARGE 1	
ADDITIONAL CHARGE 2	
GRAND TOTAL	\$ 525.12