

**Kansas Corporation Commission**  
**District Plugging Report**

API Well Number: 15-087-19141-00-00  
 Spot: NWNENW Sec 8 Twp 10 S Rng 20  E /  W  
4725 Feet from  N /  S Line of Section  
3521 Feet from  E /  W Line of Section  
 GPS: Lat: 39.199850 Long: 95.211366 Date: 9/3/08  
 Lease Name: VAN DRUFF Well #: 1  
 County: Jefferson Total Vertical Depth: 1580 feet

Operator License No: <u>101</u>	String	Size	Depth	Pulled	Comments
Op Name: <u>STATE OF KANSAS</u>		<u>10.000</u>			
Address 1: <u>CHANUTE DISTRICT OFFICE</u>		<u>7.000</u>	<u>65</u>		
Address 2: _____					
City: _____					
State: _____ Zip Code: _____ - _____					

Well Type: GAS - Natural Gas - Production UIC Docket No.: \_\_\_\_\_ Date/Time to Plug: 7/11/09 / 9:00 am  
 Plug Co License No.: 3097 Plug Co. Name: K W OIL WELL SERVICE, INC.  
 Proposal Revd from: STEVE KORF Company Name: KCC Phone: \_\_\_\_\_

Proposed  
Plugging  
Report:

FIND TOP OF CEMENT PLUG AND PUMP CEMENT FROM TOP OF PLUG TO SURFACE.

Plugging Proposal Received By: TAYLOR HERMAN Witness Type: COMP - Complete 100%  
 Date/Time Plugging Completed: 7/16/09 / 3:00 pm KCC Agent: TAYLOR HERMAN

Actual Plugging Report:	Perfs:	Top	Bottom	Thru
PERFORATED THE 10" CASING WITH 2 SHOTS AT 30' AND 2 SHOTS AT 60'. DRILLED DOWN INSIDE OF 10" TO 65'. CEMENTED 65' OF 7" CASING INSIDE OF 10" CASING WITH 60 SACKS OF CEMENT. ATTACHED BLOW OUT PREVENTER TO 7". DRILLED DOWN THROUGH 7" CASING AND HIT GOOD CEMENT AT 135'. DRILLED THROUGH CEMENT TO 150'. RAN 1" PIPE DOWN TO 150' AND PUMPED 90 SACKS OF CEMENT FROM 150' TO SURFACE. CUT OFF AND BACKFILLED.				

RECEIVED  
AUG 03 2009  
KCC WICHITA

Remarks: CONTRACT # 12252 CONTROL # 20090052 WELL MATCHES VAN DRUFF 1 ON KGS WEBSITE

Plugged Thru: TBG - Tubing Plugged Due to Compliance Issue:  Yes  No

District: 03 TAYLOR HERMAN Taylor C. Herman  
 (Technician)  
 Form: District Plugging Report - \_\_\_\_\_