

# KANSAS CORPORATION COMMISSION ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

Type Test:

- Open Flow  
 Deliverability

Test Date:  
8-9-2010

API No. 15 - 075-10007-00-00

Company M M Energy Inc		Lease Maxfield		Well Number #1	
County Hamilton	Location NE SW	Section 2	TWP 21S	RNG (E/W) 41W	Acres Attributed 640
Field Bradshaw		Reservoir Winfield		Gas Gathering Connection Oneok	
Completion Date 8/1962		Plug Back Total Depth 2833		Packer Set at none	
Casing Size 4.5	Weight 9.5	Internal Diameter 4.09	Set at 2832	Perforations 2756	To 2760
Tubing Size 1.25	Weight	Internal Diameter	Set at	Perforations	To
Type Completion (Describe) single		Type Fluid Production saltwater		Pump Unit or Traveling Plunger? Yes / No pu	
Producing Thru (Annulus / Tubing) annulus		% Carbon Dioxide		% Nitrogen	
Vertical Depth(H) 2833		Pressure Taps		(Meter Run) (Prover) Size	
Pressure Buildup: Shut in 8/16		20 10 at 9:30am		(AM) (PM) Taken 8/19	
Well on Line: Started 8/19		20 10 at 9:30am		(AM) (PM) Taken 8/20	
		20 10 at 9:50am		(AM) (PM)	

### OBSERVED SURFACE DATA

Duration of Shut-in \_\_\_\_\_ Hours

Static / Dynamic Property	Orifice Size (inches)	Circle one: Meter Prover Pressure psig (Pm)	Pressure Differential in Inches H <sub>2</sub> O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (P <sub>w</sub> ) or (P <sub>i</sub> ) or (P <sub>c</sub> )		Tubing Wellhead Pressure (P <sub>w</sub> ) or (P <sub>i</sub> ) or (P <sub>c</sub> )		Duration (Hours)	Liquid Produced (Barrels)
						psig	psia	psig	psia		
Shut-In						64	78.4				
Flow								47			

### FLOW STREAM ATTRIBUTES

Plate Coefficient (F <sub>b</sub> ) (F <sub>p</sub> ) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension $\sqrt{P_m \times h}$	Gravity Factor F <sub>g</sub>	Flowing Temperature Factor F <sub>tt</sub>	Deviation Factor F <sub>pv</sub>	Metered Flow R (Mcfd)	GOR (Cubic Feet/ Barrel)	Flowing Fluid Gravity G <sub>m</sub>

### (OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(P<sub>c</sub>)<sup>2</sup> = \_\_\_\_\_ : (P<sub>w</sub>)<sup>2</sup> = \_\_\_\_\_ : P<sub>d</sub> = \_\_\_\_\_ % (P<sub>c</sub> - 14.4) + 14.4 = \_\_\_\_\_ : (P<sub>a</sub>)<sup>2</sup> = 0.207  
(P<sub>d</sub>)<sup>2</sup> = \_\_\_\_\_

(P <sub>c</sub> ) <sup>2</sup> - (P <sub>a</sub> ) <sup>2</sup> or (P <sub>c</sub> ) <sup>2</sup> - (P <sub>d</sub> ) <sup>2</sup>	(P <sub>c</sub> ) <sup>2</sup> - (P <sub>w</sub> ) <sup>2</sup>	Choose formula 1 or 2: 1. P <sub>c</sub> <sup>2</sup> - P <sub>a</sub> <sup>2</sup> 2. P <sub>c</sub> <sup>2</sup> - P <sub>d</sub> <sup>2</sup> divided by: P <sub>c</sub> <sup>2</sup> - P <sub>w</sub> <sup>2</sup>	LOG of formula 1. or 2. and divide by: $\frac{P_c^2 - P_w^2}{P_c^2 - P_a^2}$	Backpressure Curve Slope = "n" ----- or ----- Assigned Standard Slope	n x LOG [ ]	Antilog	Open Flow Deliverability Equals R x Antilog (Mcfd)

Open Flow Mcfd @ 14.65 psia      Deliverability Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 12 day of November, 20 10

**RECEIVED**

\_\_\_\_\_  
Witness (if any)  
\_\_\_\_\_  
For Commission

\_\_\_\_\_  
For Company  
\_\_\_\_\_  
Checked by  
**NOV 15 2010**  
**KCC WICHITA**

I declare under penalty of perjury under the laws of the state of Kansas that I am authorized to request exempt status under Rule K.A.R. 82-3-304 on behalf of the operator M M Energy Inc and that the foregoing pressure information and statements contained on this application form are true and correct to the best of my knowledge and belief based upon available production summaries and lease records of equipment installation and/or upon type of completion or upon use being made of the gas well herein named.


I hereby request a one-year exemption from open flow testing for the Maxfield #1 gas well on the grounds that said well:

(Check one)

- is a coalbed methane producer
- is cycled on plunger lift due to water
- is a source of natural gas for injection into an oil reservoir undergoing ER
- is on vacuum at the present time; KCC approval Docket No. \_\_\_\_\_
- is not capable of producing at a daily rate in excess of 250 mcf/D

I further agree to supply to the best of my ability any and all supporting documents deemed by Commission staff as necessary to corroborate this claim for exemption from testing.

Date: 11-12-2010

Signature: 

Title: Corporate Sec/Treas.

**Instructions:** If a gas well meets one of the eligibility criteria set out in KCC regulation K.A.R. 82-3-304, the operator may complete the statement provided above in order to claim exempt status for the gas well.

At some point during the current calendar year, wellhead shut-in pressure shall have been measured after a minimum of 24 hours shut-in/buildup time and shall be reported on the front side of this form under **OBSERVED SURFACE DATA**. Shut-in pressure shall thereafter be reported yearly in the same manner for so long as the gas well continues to meet the eligibility criterion or until the claim of eligibility for exemption **IS** denied.

The G-2 form conveying the newest shut-in pressure reading shall be filed with the Wichita office no later than December 31 of the year for which it's intended to acquire exempt status for the subject well. The form must be signed and dated on the front side as though it was a verified report of annual test results.

RECEIVED  
NOV 15 2010  
KCC WICHITA

Operator	Well	Location	Plate	Run	Gravity	C.O.F.
MM ENERGY INK	MAXFIELD 1	HAMILTON COUNTY KS. 2-24-41	1/2"	2"	.7740	1.4634

**STATE TEST 2010**

	Date	Time	Pressure
On Flow	8-9-10	9:30am	
Shut In Time	8-16-10	9:30am	
Shut in Taker	8-19-10	9:30am	( 64# )
On Flow	8-19-10	9:30am	
Flow Taker	8-20-10	9:50am	
	<b>Diff.</b>		<b>Work Pressure</b>
	32"		47#
			<b>Meter Pressure</b>
			45.9#

Operator	Well	Location	Plate	Run	Gravity	C.O.F.
MM ENERGY INK	MAXFIELD 2	HAMILTON COUNTY KS. 2-21-41	1"	2"	.7740	5.9503

**STATE TEST 2010**

	Date	Time	Pressure
On Flow	8-9-10	9:20am	<b>RECEIVED</b>
Shut In Time	8-16-10	9:20am	<b>NOV 15 2010</b>
Shut in Taker	8-19-10	9:20am	<b>KCC WICHITA</b>
On Flow	8-19-10	9:20am	( 73.2# )
Flow Taker	8-20-10	9:40am	
	<b>Diff.</b>		<b>Work Pressure</b>
	18"		50#
			<b>Meter Pressure</b>
			48.2#