

# KANSAS CORPORATION COMMISSION ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

(See Instructions on Reverse Side)

Type Test:

- Open Flow  
 Deliverability

Test Date:

API No. 15 - 199-0001400RP COMM

RCND 02-17-99

RECEIVED

1999 FEB 17

Well Number  
1

Company <b>Mull Drilling Company, Inc.</b>		Lease <b>Sexson</b>		Acres Attributed <b>1</b>	
County <b>Wallace</b>	Location <b>NW NE SW</b>	Section <b>19</b>	TWP <b>13S</b>	RNG (EW) <b>42W</b>	
Field <b>Sexson</b>		Reservoir <b>Morrow</b>		Gas Gathering Connection <b>High Plains Gas Gathering, Inc.</b>	
Completion Date <b>8-12-98</b>		Plug Back Total Depth <b>5015</b>		Packer Set at	
Casing Size <b>2.875</b>	Weight <b>6.5</b>	Internal Diameter <b>2.441</b>	Set at <b>5062</b>	Perforations <b>5006</b>	To <b>5014</b>
Tubing Size	Weight	Internal Diameter	Set at	Perforations	To
Type Completion (Describe) <b>Gas</b>		Type Fluid Production <b>None</b>		-Pump Unit or Traveling Plunger? <b>Yes / No</b> <b>No</b>	
Producing Thru (Annulus / Tubing) <b>Producing thru Casing</b>		% Carbon Dioxide		% Nitrogen	
Vertical Depth(H) <b>5010</b>		Pressure Taps		Gas Gravity - G <sub>g</sub> <b>.868</b>	
				(Meter Run) (Prover) Size <b>2"</b>	
Pressure Buildup: Shut in <b>9-12</b> 19 <b>98</b> at <b>8:00</b> (AM) (PM) Taken <b>9-15</b> 19 <b>98</b> at <b>8:00</b> (AM) (PM)					
Well on Line: Started <b>9-15</b> 19 <b>98</b> at <b>8:00</b> (AM) (PM) Taken <b>9-16</b> 19 <b>98</b> at <b>8:00</b> (AM) (PM)					

### OBSERVED SURFACE DATA

Duration of Shut-in \_\_\_\_\_ Hours

Static / Dynamic Property	Orifice Size inches	Circle one: Meter or Prover Pressure psig	Pressure Differential in (h) Inches H <sub>2</sub> O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (P <sub>w</sub> ) or (P <sub>i</sub> ) or (P <sub>c</sub> )		Tubing Wellhead Pressure (P <sub>w</sub> ) or (P <sub>i</sub> ) or (P <sub>c</sub> )		Duration (Hours)	Liquid Produced (Barrels)
						psig	psia	psig	psia		
Shut-In	N/A	Ø				780	794.4			72	
Flow	1.5	267.0	58.8	64.5	60	520	534.4			24	0

### FLOW STREAM ATTRIBUTES

Plate Coefficient (F <sub>s</sub> ) (F <sub>v</sub> ) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension $\sqrt{P_m \times H_w}$	Gravity Factor F <sub>g</sub>	Flowing Temperature Factor F <sub>t</sub>	Deviation Factor F <sub>pv</sub>	Metered Flow R (Mcfd)	GOR (Cubic Feet/ Barrel)	Flowing Fluid Gravity G <sub>m</sub>
13.09	281.4	128.632	1.073	.996	1.050	1890		

### (OPEN FLOW) (DELIVERABILITY) CALCULATIONS

$(P_c)^2 = 631.071$ ;  $(P_w)^2 = 285.583$ ;  $P_d = 45.25\%$ ;  $(P_c - 14.4) + 14.4 = 14.4$ ;  $(P_w)^2 = 0.207$ ;  $(P_d)^2 = .207$

$(P_c)^2 - (P_w)^2$ or $(P_c)^2 - (P_d)^2$	$(P_c)^2 - (P_w)^2$	Choose formula 1 or 2: 1. $P_c^2 - P_w^2$ 2. $P_c^2 - P_d^2$ divided by: $P_c^2 - P_w^2$	LOG of formula 1. or 2. and divide by: $P_c^2 - P_w^2$	Backpressure Curve Slope = "n" ----- Assigned Standard Slope	n x LOG [ ]	Antilog	Open Flow Deliverability Equals R x Antilog Mcfd
630.864	345.488	1.826	.262	.654	.171	1.483	2,802

Open Flow **2,802** Mcfd @ 14.65 psia      Deliverability      Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 16th day of February, 19 99.

Witness (if any)

For Company

For Commission

Checked by

I declare under penalty or perjury under the laws of the state of Kansas that I am authorized to request exempt status under Rule K.A.R. 82-3-304 on behalf of the operator \_\_\_\_\_ and that the foregoing information and statements contained on this application form are true and correct to the best of my knowledge and belief based upon gas production records and records of equipment installation and/or of type completion or upon use of the gas well herein named.

I hereby request a permanent exemption from open flow testing for the \_\_\_\_\_ gas well on the grounds that said well:

(Check one)

- is a coalbed methane producer
- is cycled on plunger lift due to water
- is a source of natural gas for injection into an oil reservoir undergoing ER
- is on vacuum at the present time; KCC approval Docket No. \_\_\_\_\_
- is incapable of producing at a daily rate in excess of 150 mcf/D

Date: \_\_\_\_\_

Signature: \_\_\_\_\_

Title: \_\_\_\_\_

**Instructions:** All active gas wells must have at least an original G-2 form on file with the conservation division. If a gas well meets the eligibility criteria set out in KCC regulation K.A.R. 82-3-304, the operator may complete the statement provided above in order to obtain a testing exemption.

At some point during the succeeding calendar year, wellhead shut-in pressure shall be measured after a minimum of 24 hours shut-in/buildup time and shall be reported on the front side of this form under "observed surface data." Shut-in pressure shall thereafter be reported yearly in the same manner.

The G-2 form conveying the newest shut-in pressure reading shall be filed with the Wichita office no later than thirty (30) days after the taking of the pressure reading. The form must be signed and dated on the front side as though it was a verified report of test results.

