

To: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING SECTION
200 COLORADO DERBY BUILDING
WICHITA, KANSAS 67202

6 041274

API NUMBER 15-

15-051-05807-00-01
D-900

SE NW SW, SEC. 22, T 11 S, R 17 WAB

1650 feet from S section line

4290 feet from E section line

TECHNICIAN'S PLUGGING REPORT

Operator License # 5293

Lease Name Bemis Well # 6 SWD

Operator: Helmrich and Payne Inc.

County Ellis 129.67

Name & Address Box 558

Well Total Depth 3990 feet

Garden City, Ks. 67846

Conductor Pipe: Size 16 feet 139 w/153 sks

Surface Casing: Size 10 3/4 feet 1143 w/525 sks

Abandoned Oil Well Gas Well Input Well SWD Well XX D&A

Other well as hereinafter indicated

Plugging Contractor Halliburton Cementing License Number

Address Hays, Ks.

Company to plug at: Hour: 3:00PM Day: 5 Month: Feb. Year: 19 91

Plugging proposal received from Lee Fellhoelter

(company name) Helmrich and Payne (phone)

were: 7" casing set at 3419 w/175 sks cement. O.H. to 3850-90. 5 1/2 liner at

3563-3419 w/50 sks. Ordered 300 sks 65/35 poz 8% gel w/1/2 lb f.c. plus

500 lbs. hulls. Plus 100 sks common cement, plus 450 sks 65/35 poz 10% gel

w/1/2 f.c.

(Mr Don Butcher on loc. during plugging)

Plugging Proposal Received by Dennis Hamel (TECHNICIAN)

Plugging Operations attended by Agent?: All Part None

Operations Completed: Hour: 3:00PM Day: 5 Month: Feb. Year: 19 91

ACTUAL PLUGGING REPORT Run in hole w/tubing and 4 3/4" bit to 82', Drill out 8' cement

drill out 8' cement bridge from 82' to 90'; continue drilling out iron sulfide to 320'. Hit solid bridge. Drilled and milled to 331, lost mill in hole at 331;

Fished for mill ~~ada~~ 30 hrs. and could not recover mill - losing at 60-70 bbls. of fluid each day: took fluid inj. vrate of 4-5 bbls per minute at 50-100 lbs. P.S.I. :

determined fluid to be going into disposal zone: Hooked up to 7" casing: pumped in 100

sks common cement, followed w/300 sks 65/35 poz 8% gel w/500 lbs. hulls mixed in with last 100 sks cement. No psi. (staged approx 2 bbls cement slurry each 20min. while

waiting 2 hrs. on additional cement. Pumped add 400 sks 65/35 poz 10% gel w/1/2 lb f.c. per sk. Slight pressure increase; begin cement stage - at 1 bbl per min.: pressure

increased to 300 lbs. psi. Job complete .

Remarks:

(Additional description is necessary, use BACK of this form.)

INVOICED

(did / did not) observe this plugging.

DATE 4-9-91

FILE NO. 31408

25

MAY 03 1991

Signed Dennis Hamel (TECHNICIAN) APR 03 1991
Dennis Hamel

CONSERVATION DIVISION
FORM CP 1000
Rev. 01-84