

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-145-21141-00-00
Spot: SWNESE Sec/Twnshp/Rge: 24-21S-20W
1608 feet from S Section Line, 1003 feet from E Section Line
Lease Name: UNRUH Well #: 3-24
County: PAWNEE Total Vertical Depth: 4260 feet

Operator License No.: 3004
Op Name: GRESSEL OILFIELD SERVICE, INC.
Address: PO BOX 607
BURRTON, KS 67020

String	Size	Depth (ft)	Pulled (ft)	Comment
SURF	8.625	933		WITH 425 SX CMT
UNK	4.5	2330		
PROD	4.5	2330	0	WITH 250 SX CMT

Well Type: GAS UIC Docket No: _____ Date/Time to Plug: 12/21/2010 9:00 AM
Plug Co. License No.: 3004 Plug Co. Name: GRESSEL OILFIELD SERVICE, INC.
Proposal Rcvd. from: OZZY Company: GRESSEL OILFIELD SERVICE, INC. Phone: (620) 463-5161

Proposed Plugging Method: SET CIBP @ 2220' & 2 SX CMT. PERFORATE 4 1/2" @ 960'. RUN TBG TO 960'. CIRCULATE CMT UP 8 5/8" X 4 1/5" ANNULUS & UP 4 1/2". PULL TBG & TOP OFF HOLE WITH CMT.

Plugging Proposal Received By: STEVE DURRANT WitnessType: COMPLETE (100%)
Date/Time Plugging Completed: 12/22/2010 9:15 AM KCC Agent: RICHARD LACEY

Actual Plugging Report:

WELL IS FLOWING CEDAR HILLS WATER OUT OF ALL STRINGS OF PIPE. FISHED TBG OUT TO 937'. CASING IS COLLAPSED AT THAT POINT. BARELY GOT THE OVERSHOT & FISH BACK OUT. WENT IN TO PERFORATE & COULDN'T GET PAST 911'. PERFORATED 4 1/2" 911'. RAN TBG TO 933'. PUMPED 352 SX CMT THROUGH TBG. CIRCULATED CMT UP 8 5/8" X 4 1/2" ANNULUS & SHUT IN. DID NOT GET CMT UP 4 1/2" BEFORE RUNNING OUT OF CMT. GOOD CIRCULATION DURING ENTIRE CEMENTING PROCESS. SDON. 12/22/10: NOTHING IS FLOWING. RAN TBG IN. TAGGED THE CMT INSIDE THE 4 1/2" @ 230'. PUMPED 30 SX CMT FILLING 4 1/2" TO SURFACE. PUMPED 105 SX CMT DOWN 8 5/8" X 4 1/2" ANNULUS. MAXIMUM PRESSURE 150 PSIG. CMT CAME UP OUT OF GROUND 8' TO THE SOUTHEAST OF WELL.

Perfs:

Top	Bot	Thru	Comments
2274	2279		

RECEIVED
DEC 29 2010
KCC WICHITA

Remarks: USED 60/40 POZMIX 4% GEL BY COPELAND ACID.

Plugged through: TBG

District: 01

Signed Richard M. Lacey
(TECHNICIAN)

[Signature]
Form CR-2/3