

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-115-19016-00-00  
Spot: NENENESE Sec/Twnshp/Rge: 15-17S-4E  
2346 feet from S Section Line, 319 feet from E Section Line  
Lease Name: CECIL E SMITH Well #: 1  
County: MARION Total Vertical Depth: 2434 feet

Operator License No.: 33005  
Op Name: RANDON PRODUCTION COMPANY IN  
Address: 2761 REMINGTON RD  
MARION, KS 66861

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	0		
PROD	5.5	2380	1560	

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 11/03/2010 1:00 PM  
Plug Co. License No.: 33005 Plug Co. Name: RANDON PRODUCTION COMPANY INC.  
Proposal Rcvd. from: RANDY SVITAK Company: RANDON PRODUCTION Phone: (620) 381-1856

Proposed Plugging Method: AS PER JEFF KLOCK, KCC DIST 2

Plugging Proposal Received By: \_\_\_\_\_ Witness Type: PARTIAL  
Date/Time Plugging Completed: 11/04/2010 2:00 PM KCC Agent: SHANE JONES

Actual Plugging Report:

Perfs:

RANDON HAS PUSHED THE PACKER TO THE BOTTOM OF THE HOLE. THEY DROPPED SAND. THEY TAGGED SAND @ 2270' AND CAPPED W/5 SXS. THEY SHOT OFF CASING @ 1508' AND LAID OUT THE 5.5". 11/3/10 RANDON RAN TUBING INTO 250'. THEY LOADED THE HOLE WITH WATER. THEY MIXED UP 40 SXS (20 SXS CEMENT & 20 SX FLYASH) AND PUMPED IT DOWN THE HOLE. THEY THEN MIXED UP 35 SX (20 SX CEMENT & 15 SX FLYASH) AND PUMPED IT DOWN. AS THE LAST OF THE CEMENT WAS PUMPED DOWN. THEY HAD GOOD CEMENT CIRCULATE TO THE SURFACE. THEY PULLED TUBING AND WILL CHECK TOMORROW TO SEE WHAT IS NEEDED TO TOP IT OFF. FINISHED @ 2:45PM USING 75 SXS. 11/4/10 I CHECKED THE TOP PLUG TODAY FINDING IT APPROX 155' DOWN, I CONTACTED RANDY SVITAK. RANDY LATER NOTIFIED ME WILL TOP OFF WELL WITH SLURRY MIX @ 1:00 PM. HILLSBORO CONCRETE BROUGHT OUT 2.5 YDS SLURRY MIX. THEY TOPPED OFF THE HOLE USING 2.25 YDS TK #46040. 11/5/10 I CHECKED TOP PLUG FINDING @ THE SURFACE OF CASING.

Remarks: COMPLIANCE AGREEMENT WITH JEFF KLOCK DISTRICT 2 SUPERVISOR

Plugged through: TBG

District: 02

Signed



(TECHNICIAN)

RECEIVED

NOV 17 2010

KCC WICHITA

Form CP-2/3

JK