

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-053-20372-00-00
Spot: SWNWSE Sec/Twnshp/Rge: 21-14S-10W
1682 feet from S Section Line, 2368 feet from E Section Line
Lease Name: VOPAT A Well #: 15
County: ELLSWORTH Total Vertical Depth: 3160 feet

Operator License No.: 9408
Op Name: TRANS PACIFIC OIL CORPORATION
Address: 100 S MAIN STE 200
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	281		175 SXS CMT
PROD	4.5	3159		150 SXS CMT

Well Type: OIL UIC Docket No: Date/Time to Plug: 07/23/2010 10:30 AM
Plug Co. License No.: 7023 Plug Co. Name: KLIMA WELL SERVICE, INC.
Proposal Rcvd. from: KEN BUEHLER Company: TRANS PACIFIC OIL CORP Phone: (785) 483-1821

Proposed Plugging Method: SET CIBP AT 2763 AND CAP WITH 2 SX'S CEMENT. PERFORATE AT 1200', 850' AND 330'. RUN TUBING TO 1200' AND PUM 35 SX'S CEMENT. PULL TUBING TO 850" AND PUMP 35 SX'S CEMENT. PULL TUBING TO 330' AND CIRCULATE CEMENT TO SURFACE. NO MENTION ON CP-1 OF JUNK IN HOLE OR WELL IN POOR CONDITION. PERFS WERE NOT LISTED ON CP-1, COT THAT INFO FROM KEN BUEHLER ON LOCATION

Plugging Proposal Received By: STEVE VANGIESON Witness Type: PARTIAL
Date/Time Plugging Completed: 07/27/2010 12:00 PM KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

MIRU, ATTEMPT TO RUN CIBP TO 2763', RUN SLUGGISHLY THRU 760', BUT COULDN'T GET PAST 1252'. PULL CIBP OUT AND ATTEMPT TO RUN OPEN-ENDED TUBING TO 2763'. ENCOUNTERED BLOCKAGE AGAIN AT 1252' BUT CIRCULATED ON THRU. GOT DOWN TO 1580' WITH OPEN-ENDED TUBING - COULD NOT GET THRU. TRIED TURNING ON TUBING WITH POWER TONGS FOR 8-10 SECONDS - STILL COULDN'T GET THRU, APPEARED TO BE HARD BLOCKAGE. DECISION MADE TO GO AFTER MUD PUMP AND POWER SWIVEL. ON 7-26-2010, RIG UP WITH 3.875 BIT ON TUBING - GOT DOWN TO 1580' AND TURNED ON TUBING WITH POWER TONGS. MADE IT THRU AFTER 5 REVOLUTIONS. RUN ON DOWN TO 2757' WITH TUBING AND BIT. TRIP TUBING OUT, REMOVE BIT AND RUN TUBING BACK TO 2756' AND PUMP 35 SX'S WITH 3% CALCIUM. PULL 15 JOINTS TUBING AND LET CEMENT S4ET UP FOR 45 TO 60 MINUTES. RUN TUBING BACK DOWN - COULD NOT TAG CEMENT. PUMP 35 MORE SX'S WITH COTTON HULLS, PULL TUBING AND COME BACK NEXT DAY. ON 7-27-2010, TAG CEMENT AT 1551'. PERFORATE AT 1200', 850' AND 330'. RUN TUBING TO 1200'-PUMP 35 SXS, PULL TUBING TO 850'-PUMP 35 SX'S, PULL TUBING TO 330' AND CIRCULATE CEMENT TO SURFACE. PULL TUBING OUT AND TOP OFF. PUMPED CEMENT DOWN BACKSIDE OF 4.5" UP TO 200#'S.

Perfs:

Top	Bot	Thru	Comments
2891	2896	CSG	
2813	2822	CSG	

RECEIVED
AUG 17 2010
KCC WICHITA

Remarks: 60-40 POZ, 4% GEL. QUALITY WELL CEMENT TICKET #4097. PERF TECH TICKET #7390.

Plugged through: TBG

District: 02

Signed Virgil Clothier
(TECHNICIAN)