

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-009-01407-00-00  
Spot: SWSWSE Sec/Twnshp/Rge: 5-19S-11W  
330 feet from S Section Line, 2310 feet from E Section Line  
Lease Name: SCHLOCTERMEIER Well #: 1  
County: BARTON Total Vertical Depth: 3407 feet

Operator License No.: 7383  
Op Name: GRADY BOLDING CORPORATION  
Address: PO BOX 486  
ELLINWOOD, KS 67526

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	192	0	250 SX
PROD	5.5	3387	0	150 SX

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 02/07/2011 10:30 AM  
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.  
Proposal Rcvd. from: GRADY BOLDING Company: GRADY BOLDING CORPORATION Phone: (620) 564-2240

Proposed Plugging Method: Ordered 400 sxs 60/40 pozmix - 4% gel - 500# hulls.  
Junk in the well at 2600'.

Plugging Proposal Received By: BRUCE RODIE Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 02/14/2011 9:00 AM KCC Agent: BRUCE RODIE

Actual Plugging Report:

02/07/2011 - Perfed at 1450' - 625' - 175'.  
Ran tubing to 2305' - stacked out - tied to tubing and pumped 200 sxs cement.  
Pulled tubing to 1500' - pumped 90 sxs cement - had returns.  
Pulled to 650' - pumped 160 sxs cement with 500# hulls - no returns - stopped pumping.  
Shut down - waited one hour and 30 minutes for more cement - 300 sxs 60/40 pozmix - 500# hulls and c.c.  
Tied to tubing - pumped 100 sxs cement with c.c. and 500# hulls - no returns.  
Pulled tubing - well flowed water - ran tubing back to 200' - pumped 160 sxs cement - ran out of cement.  
Pulled tubing - shut valve on surface and capped casing with valve in case well started flowing again.  
02/10/2011 - Ran sand line in well to check where cement is. Cement in 50' from surface - will top off when other well is plugged.  
02/14/2011 - Topped off well.

Perfs:

Remarks: QUALITY OIL WELL CEMENTING COMPANY-TICKET #5099.

Plugged through: CSG

District: 04

Signed

Bruce Rodie

(TECHNICIAN)

CM

RECEIVED

MAR 03 2011

Form CP-2/3

KCC WICHITA

✓ 3/15

FEB 23 2011