

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-053-19125-00-00  
Spot: NESWNW Sec/Twnshp/Rge: 15-17S-8W  
3923 feet from S Section Line, 4380 feet from E Section Line  
Lease Name: KASKA Well #: 5  
County: ELLSWORTH Total Vertical Depth: 3288 feet

Operator License No.: 31327  
Op Name: PAULEY, GARY DBA PAULEY OIL  
Address: 314 5TH ST  
CLAFLIN, KS 67525

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	10	199		
PROD	7	3288		

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 03/17/2011 9:00 AM  
Plug Co. License No.: 6901 Plug Co. Name: D S & W WELL SERVICING, INC.  
Proposal Rcvd. from: GARY PAULEY Company: PAULEY OIL Phone: (785) 252-8024

Proposed Plugging Method: ABAN'D WELL--HIGH FLUID LEVEL. ATTEMPT MADE TO GET TO BOTTOM--COULDN'T GET PAST 2100'. PERFORATE AT 2100', 1050', 750', AND 250'. RUN TUBING TO 2100' AND PUMP 50 SX'S, PULL TUBING TO 1050'. PUMP 50 SX'S AND TAG, PULL TO 750' AND PUMP 50 SX'S, PULL TO 250' AND CIRCUCLATE CEMENT TO SURFACE.

Plugging Proposal Received By: JEFF KLOCK WitnessType: PARTIAL  
Date/Time Plugging Completed: 03/22/2011 1:00 PM KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

ABAN'D WELL--HIGH FLUID LEVEL. MIRU, ATTEMPT TO GET TO BOTTOM. RIGGED UP WITH MUD PUMP AND POWER SWIVEL--COULDN'T GET PAST 2100'. PERFORATE AT 2091', 1050', 750', AND 250'. RUN TUBING TOP 2100' AND PUMP 50 SX'S CEMENT, PULL TUBING TO 1050' AND PUMP 50 SX'S CEMENT WITH 4% CC AND 100#'S COTTON HULLS. PULL TUBING UP SOME AND LET SET FOR 2 HRS. COULD NOT TAG CEMENT AT 1050'. PUMPED 50 MORE SX'S WITH 6% CC AND COTTON HULLS AT 1050'. LET SET FOR 2 HR'S. TAGGED CEMENT AT 1100'. PULL TUBING OUT. SHUT DOWN FOR DAY. CAME BACK ON 3-18-11, RUN TUBING TO 1050' AND PUMPED 25 SX'S BENTONITE GEL AND 400#'S COTTON HULLS. LET SET FOR 2 HRS. COULD NOT TAG AT 1050'. PUMPED 600#'S COTTON HULLS AND 100 SX'S CEMENT AT 1050'. HAD VACUUM WHEN DISCONNECTED. PULL TUBING -- SHUT DOWN FOR DAY. CAME BACK ON 3-21-11, TAGGED CEMENT TOP AT 847' WITH TUBING. PULL TUBING AND PUMP 220 BB'LS DRILLING MUD AS SPACER BETWEEN NEXT CEMENT PLUGS. ON 3-22-11, RUN TUBING TO 750' AND PUMP 50 SX'S CEMENT, PULL TUBING TO 250' AND CIRCULATE CEMENT TO SURFACE. PULL TUBING OUT AND TOP OFF.

Perfs:

Top	Bot	Thru	Comments
3244	3272	CSG	

Remarks: 60-40 POZ, 4% GEL. QUALITY CEMENT TICKET #4729. PIONEER WIRELINE #33486.

Plugged through: TBG

District: 02

Signed

Virgil Clothier  
(TECHNICIAN)

RECEIVED Form CP-2/3

APR 05 2011

KCC WICHITA