

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-053-20084-00-00
Spot: W2SWNE Sec/Twnshp/Rge: 20-14S-10W
3338 feet from S Section Line, 2250 feet from E Section Line
Lease Name: PEKAREK Well #: 3
County: ELLSWORTH Total Vertical Depth: 2994 feet

Operator License No.: 9408
Op Name: TRANS PACIFIC OIL CORPORATION
Address: 100 S MAIN STE 200
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
CIBP	4.5	2025		
SURF	8.625	289		225 SXS CMT
PROD	4.5	2890		100 SXS CMT

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 05/03/2011 1:30 PM
Plug Co. License No.: 31925 Plug Co. Name: QUALITY WELL SERVICE, INC.
Proposal Rcvd. from: RICHARD MCINTYRE Company: QUALITY WELL SERVICE Phone: (620) 727-3409

Proposed Plugging Method: SEE BELOW. NO PERFS, CIBP, OR MENTION OF CASING LEAKS LISTED ON CP-1. RICHARD MCINTYRE FOUND OUT FROM KEN BUEHLER WITH TRANS PACIFIC OIL--AS WE STARTED HAVING PROBLEMS--THAT THIS WELL HAD A CIBP SET AT 2025', AND HAD BEEN SQUEEZED PRIOR TO 2001, AT 2180' WITH 100 SX'S CEMENT. WELL LAST PRODUCED IN 2001.

Plugging Proposal Received By: VIRGIL CLOTHIER Witness Type: PARTIAL
Date/Time Plugging Completed: 05/05/2011 10:00 AM KCC Agent: VIRGIL CLOTHIER

Actual Plugging Report:

MIRU, HAD OBSTRUCTION AT 1970-75'. PUT BIT ON END OF TUBING AND TURNED DOWN TO 2015'-2020'. THEN FOUND OUT FROM OPERATOR THAT THERE WAS A CIBP AT 2025'. PULLED TUBING UP TO 2000' AND PUMPED 30 SX'S CEMENT. PERFORATED AT 1200', 900', AND 340'. PUMPED 35 SX'S CEMENT THRU TUBING AT 1200'. PULL TUBING OUT OF HOLE--WAIT TILL NEXT DAY TO TAG--TAGGED ON 5-4-11 AT 915'. RUN TUBING TO 900' AND PUMP 35 SX'S CEMENT WITH 3% CC. LET SET AWHILE--TAGGED CEMENT AT 775'. PULL TUBING TO 340' AND ATTEMPT TO CIRCULATE CEMENT WITH 3% CC AND COTTON HULLS TO SURFACE. GOT SOME RETURNS--THEN IT STOPPED. SHUT DOWN FOR DAY--RETAGGED ON 5-5-11 AT 77' INSIDE 4.5" AND 130' ON BACKSIDE OF 4.5". RAN 1" TUBING DOWN BACKSIDE OF 4.5" CASING AND PUMPED 40 SX'S--STAYED FULL. RAN 1" DOWN 4.5" AND FILLED UP WITH 5 SX'S CEMENT. PULL TUBING OUT AND TOP OFF.

Perfs:

Top	Bot	Thru	Comments
2814	2882	CSG	
2075	2081	CSG	

RECEIVED
MAY 17 2011
KCC WICHITA

Remarks: 50-40 POZ, 4% GEL. PIONEER WIRELINE 33937. QUALITY CEMENT #5188.

Plugged through: TBG

PLUGGED DUE TO 10 YR TA RULE.

District: 02

Signed

Virgil Clothier
(TECHNICIAN)

JK