

# KANSAS CORPORATION COMMISSION

## ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

Type Test:

- Open Flow  
 Deliverability

Test Date:  
02/15 to 02/16/11

API No. 15  
145-21578-00-00

Company F.G. Holl		Lease Ward B		Well Number 2-30	
County Pawnee	Location SWSWNE	Section 30	TWP 21S	RNG (E/W) 15W	Acres Attributed
Field		Reservoir Arbuckle	Gas Gathering Connection SemGas		
Completion Date 11/3/08		Plug Back Total Depth 3978		Packer Set at none	
Casing Size 5.5	Weight	Internal Diameter	Set at 4042	Perforations 3870	To 3894
Tubing Size 2.875	Weight	Internal Diameter	Set at 3978	Perforations	To
Type Completion (Describe) single		Type Fluid Production SW		Pump Unit or Traveling Plunger? Yes / No no	
Producing Thru (Annulus / Tubing) tubing		% Carbon Dioxide .4170	% Nitrogen 7.155	Gas Gravity - G <sub>g</sub> .640	
Vertical Depth(H)		Pressure Taps flange		(Meter Run) (Prover) Size 2"	
Pressure Buildup: Shut in		02/11	20 11	at 9:30 am	(AM) (PM) Taken 02/14
Well on Line: Started		02/15	20 11	at 3:00 pm	(AM) (PM) Taken 02/16

### OBSERVED SURFACE DATA

Duration of Shut-in 72 Hours

Static / Dynamic Property	Orifice Size (inches)	Circle one: Meter Prover Pressure psig (P <sub>m</sub> )	Pressure Differential in Inches H <sub>2</sub> O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (P <sub>w</sub> ) or (P <sub>i</sub> ) or (P <sub>c</sub> )		Tubing Wellhead Pressure (P <sub>w</sub> ) or (P <sub>i</sub> ) or (P <sub>c</sub> )		Duration (Hours)	Liquid Produced (Barrels)
						psig	psia	psig	psia		
Shut-In						1171	1185.4	1171	1185.4	72	
Flow	.750	156	56.9	70		984	998.4	685	699.4	24	

### FLOW STREAM ATTRIBUTES

Plate Coefficient (F <sub>b</sub> ) (F <sub>p</sub> ) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension $\sqrt{P_m \times h}$	Gravity Factor F <sub>g</sub>	Flowing Temperature Factor F <sub>t</sub>	Deviation Factor F <sub>pv</sub>	Metered Flow R (Mcfd)	GOR (Cubic Feet/Barrel)	Flowing Fluid Gravity G <sub>m</sub>
2.779	170.4	98.47	1.250	.9905	1.013	343		.640

### (OPEN FLOW) (DELIVERABILITY) CALCULATIONS


(P<sub>c</sub>)<sup>2</sup> = 1405.173 ; (P<sub>w</sub>)<sup>2</sup> = 996.802 ; P<sub>d</sub> = \_\_\_\_\_ % (P<sub>c</sub> - 14.4) + 14.4 = \_\_\_\_\_ ; (P<sub>e</sub>)<sup>2</sup> = 0.207 ; (P<sub>d</sub>)<sup>2</sup> = \_\_\_\_\_

(P <sub>c</sub> ) <sup>2</sup> - (P <sub>o</sub> ) <sup>2</sup> or (P <sub>c</sub> ) <sup>2</sup> - (P <sub>d</sub> ) <sup>2</sup>	(P <sub>c</sub> ) <sup>2</sup> - (P <sub>w</sub> ) <sup>2</sup>	Choose formula 1 or 2: 1. P <sub>c</sub> <sup>2</sup> - P <sub>a</sub> <sup>2</sup> 2. P <sub>c</sub> <sup>2</sup> - P <sub>d</sub> <sup>2</sup> divided by: P <sub>c</sub> <sup>2</sup> - P <sub>w</sub> <sup>2</sup>	LOG of formula 1, or 2, and divide by: $P_c^2 - P_w^2$	Backpressure Curve Slope = "n" ----- Assigned Standard Slope	n x LOG [ ]	Antilog	Open Flow Deliverability Equals R x Antilog (Mcfd)
1404.966	408.371	3.440	.5365	.681	.3653	2.32	796

Open Flow **796** Mcfd @ 14.65 psia X .50 = Deliverability **398** Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this the 28th day of February, 20 11.

\_\_\_\_\_  
Witness (if any)  
\_\_\_\_\_  
For Commission

  
\_\_\_\_\_  
For Company  
Checked by

**RECEIVED**  
**MAR 04 2011**  
**KCC WICHITA**