Notice: Fill out COMPLETELY and return to Conservation Division at the address below within 60 days from plugging date.

## Kansas Corporation Commission Oil & Gas Conservation Division

Form CP-4
March 2009
Type or Print on this Form
Form must be Signed
All blanks must be Filled

## WELL PLUGGING RECORD

	K.A.R. 8	2-3-117		All blanks must be Filled		
OPERATOR: License #:			API No. 15 - <u>065-21155-0000</u> Spot Description:			
Show depth and thickness of all water, oil and gas forma	ations.					
Oil, Gas or Water Records		Casing Record (Surfa	Record (Surface, Conductor & Production)			
Formation Content	Casing	Size		Pulled Out		
	Surface Production	8 5/8" 5 1/2"	2 <b>26 276</b> 3782	none none		
Describe in detail the manner in which the well is pluggicement or other plugs were used, state the character of	. •	•		Is used in introducing it into the hole. If		

## See enclosed plugging report

				<b>Q</b>
Plugging Contractor License #: 3152	. Name:	Poe Well Service		₹
Address 1: P. O. Box 115	Address 2	2:		
city: Oberlin	·	State: KS Zij	p: <u>67749</u>	+ <u>0115</u>
Phone: (785 ) 475-3422		•		
Name of Party Responsible for Plugging Fees: DaMar Resources, In	1C			
State of Kansas County, Ellis		_ , ss.		
Curtis R. Longpine (Print Name)		Employee of Operator or 🗸 Op	perator on above-c	described well,
being first duly sworn on oath, says: That I have knowledge of the facts statements, a the same are true and correct, so help me Got	and matters	s herein contained, and the log of the abo	DI	is as filed, and ECEIVED ORATION COMMISSION
Mail to: KCC - Conservation Division, 130 S.	. Market -	Room 2078, Wichita, Kansas 67202	MAR	<b>2</b> 5 2010

MAR 25 2010
3-35-10
conservation division wichita, ks

## DaMar Resources Inc Jones #2 Graham Co Ks

12-31-09

Moved in work string. Rigged up Poe Well Service. Ran 104 jts of 2 3/8 to 3414. Dug catch hole. Rigged up Quality Cementing and pumped 13 sxs gel and 50 sxs cement and 250# hulls. Pulled tubing to 2000' pumped 100 sxs and 150# hulls. Pulled to 1000' and pumped 80 sxs w/ 100# hulls. Cement cir.

Pulled tubing. Pumped 5 sxs into 8 5/8 Pressured to 200 and shut in at 200# Toped off 5 ½ w 15 sxs. Rigged down and moved off.

State Man Pat Staab

Will check cement and cut off well head and clean up location next week.