

API# 15-073-21268-00-01



ENTERED

TICKET NUMBER 29133
 LOCATION Eureka
 FOREMAN Russell McCoy

PO Box 884, Chanute, KS 68720
 620-431-9210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT
 CEMENT**

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY																
9-11-2010	7309	Shull #0793	21	23	11	G.W.																
CUSTOMER Shankie Well Service			<table border="1"> <thead> <tr> <th>TRUCK #</th> <th>DRIVER</th> <th>TRUCK #</th> <th>DRIVER</th> </tr> </thead> <tbody> <tr> <td>445</td> <td>John J</td> <td></td> <td></td> </tr> <tr> <td>515</td> <td>Alan MAM</td> <td></td> <td></td> </tr> <tr> <td>479</td> <td>Allen B AB</td> <td></td> <td></td> </tr> </tbody> </table>				TRUCK #	DRIVER	TRUCK #	DRIVER	445	John J			515	Alan MAM			479	Allen B AB		
TRUCK #	DRIVER	TRUCK #					DRIVER															
445	John J																					
515	Alan MAM																					
479	Allen B AB																					
MAILING ADDRESS P.O. Box 397																						
CITY MADISON																						
STATE KS																						
ZIP CODE 66860																						

JOB TYPE homestring HOLE SIZE 7 7/8 HOLE DEPTH 2027 CASING SIZE & WEIGHT 4 1/2 10.5
 CASING DEPTH 2022 DRILL PIPE — TUBING — OTHER —
 SLURRY WEIGHT 12.8 14.2 SLURRY VOL 110 Bbl WATER gal/sk 8.0 CEMENT LEFT in CASING 8' shoe joint
 DISPLACEMENT 33 Bbl DISPLACEMENT PSI 700 MIX PSI Bump Plug 1250 RATE —

REMARKS: safety meeting, Rig up to 4 1/2 casing, Break circulation w/ 5 Bbl water, Mix 240 SK's light cement, Tail w/ 135 SK's Reg cement w/ 2% Gel 1% CC 4" Kalsenl shut down, wash out pump + lines, Release 4 1/2 TOP Rubber Plug. Displace w/ 33 Bbl water Final pump AST 700" Bump Plug to 1250" check float. float held. Good circulation during cementing procedure. 3 Bbl slurry to surface Plug flow ditch Annulus stayed full. Rotate casing during cementing procedure. Job complete, Tear down. Thank you
Russell McCoy

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE	925.00	925.00
5406	20	MILEAGE	3.65	73.00
1131	240 SKs	60140 Pozmix	11.35	2724.00
1118 B	1650#	= 8% Gel	.20	330.00
1107	60#	1/4" Flocc	2.10	126.00
1107 A	240#	1# Phenoseal/sk	1.15	276.00
1104 S	135 SKs	class A cement	13.50	1822.50
1110 A	540#	4" Per/sk	.42	226.80
1118 B	250#	= 2% Gel	.20	50.00
1102	125#	= 1% caciz	.75	93.75
5407		BAL TK	m/l	315.00
4404	1	4 1/2 TOP Rubber Plug	45.00	45.00
4156	1	4 1/2 FLOOR TYPE FLOAT SHOE	227.00	227.00
4201	1	4 1/2 Guide SHOE	110.00	110.00
4129	3	4 1/2 centralizers	40.00	120.00
5611	1	Rental on 4 1/2 Rotating Swivel	100.00	100.00
		Sub TOTAL		7564.05
		SALES TAX		449.03

Revin 3737
 AUTHORIZATION [Signature] TITLE Owner DATE 9-11-2010
 ESTIMATED TOTAL 8013.08

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.