

TO: STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-113-20371-00-00
Spot: SWSWNESE Sec/Twnshp/Rge: 36-21S-3W
1361 feet from S Section Line, 1181 feet from E Section Line
Lease Name: WALTNER Well #: 1
County: MCPHERSON Total Vertical Depth: 3295 feet

Operator License No.: 5399
Op Name: AMERICAN ENERGIES CORPORATION
Address: 155 N MARKET STE 710
WICHITA, KS 67202

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	202		
PROD	4.5	3291		

Well Type: GAS UIC Docket No: _____ Date/Time to Plug: 05/25/2011 11:00 AM
Plug Co. License No.: 31529 Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.
Proposal Rcvd. from: _____ Company: _____ Phone: _____

Proposed Plugging Method: AS PER KCC RULES & REGS

Plugging Proposal Received By: JEFF KLOCK Witness Type: COMPLETE (100%)
Date/Time Plugging Completed: 06/01/2011 11:00 AM KCC Agent: SHANE JONES

Actual Plugging Report:

5/25/11 KELSO'S DROPPED SAND AND TAGGED IT @ 3115' CAPPED W/4 SX. THEY PULLED STRETCH IN 4 1/2". 5/26/11 KELSO TRIED RIPPING PIPE @ 505'. THEY COULD NOT GET PIPE TO COME FREE. COPELAND OUT AND SHOT OFF PIPE @ 404'. PIPE STILL WILL NOT COME FREE. SHUT DOWN FOR THE DAY. KELSO WILL BRING 1" TO PUT DOWN BACKSIDE TOMORROW. 5/27/11 KELSO RAN 1" DOWN BACKSIDE TO 272' AND TAGGED SOLID. COPELAND TIED ON AND CIRCULATED TO SURFACE. THEY USED 80 SX OF 60/40 POS W/4% GEL. KELSO THEN PULLED THE 1" AND RAN IT BACK DOWN INSIDE THE 4 1/2" TO 400'. COPELAND TIED ON AND CIRCULATED 48 SX TO SURFACE. KELSO PULL 1" AND COPELAND TOPPED OFF HOLE WITH ANOTHER 40 SX. CEMENT IS CONTINUING TO FALL. COPELAND WILL WAIT TILL 2:00 PM FOR CEMENT TO SET UP THEN WILL TOP OFF WELL. AT 2:00 PM COPELAND TIED ON AND PUMPED ANOTHER 76 SX DOWN CASING NOT COMING TO SURFACE. COPELAND TK #37689 FOR 244 SX OF 60/40 POS W/4% GEL. 6/1/11 COPELAND OUT AND RAN POLY TO 570'. THEY DID NOT TAG ANYTHING. THEY PULLED UP TO 450' AND BROKE CIRCULATION WITH WATER. THEY SWITCHED TO CEMENT AND CIRCULATED TO SURFACE. HOLE STANDING FULL. COPELAND USED 48SX 60/40 POS W/4% GEL AND LACED WITH CC TK #37693. 6/2/11 BJ HOPE CHECKED TOP PLUG DOWN 1 1/2'. AMERICAN ENERGIES WILL CUT OFF CASING AND TOP OFF WELL.

Perfs:

Top	Bot	Thru	Comments
3214	3215	CSG	
3190	3194	CSG	

Remarks: DENIED TA DUE TO HIGH FLUID LEVEL AND SHUT IN OVER 10 YEARS

Plugged through: CSG

District: 02

Signed _____

(TECHNICIAN)

RECEIVED

JUN 06 2011

Form CP-2/3

KCC WICHITA