

KCC OIL/GAS REGULATORY OFFICE

DATE 9/12/97

OPERATOR Horseshoe Operating, Inc. #4894

NAME 500 W. Texas, Ste. 1190

& ADDRESS Midland, TX 79701

PHONE NO. 915-683-1448 OTHER _____

New Situation
 Response to Request
 Follow-up

LOCATION C NE SW, SEC 1, T 18 S, R 40 W

LEASE Kuder Well # 2

COUNTY Greeley API# 15-071-20,666-00-00

REASON FOR INVESTIGATION: Alternate II completion

PROBLEM: Cement didn't circulate. Top of cement at 926'

PERSON(S) CONTACTED: _____

FINDINGS: Ran wireline, set CIBP at 949' and perforated at 920' with 3 holes.

Allied pumped 75 sx (65 sx common cement) cement down 4 1/2". Displaced to 900'.

Maximum pressure 700 psi and shut in 400 psi.

Went down 8 5/8" X 4 1/2" and pumped 100 sx 60/40 Pozmix 6% gel. Maximum pressure 200 psi and shut in at 100 psi.

Began at 9 a.m. and completed at 12 p.m. on 9/12/97.

ACTION/RECOMMENDATIONS: Alternate II cementing completed.

photos taken: _____

Retain 1 copy Joint District Office
Send 1 copy Conservation Division

By Kevin Strube

9/12/97

LEASE INSPECTION

COMPLAINT

FIELD REPORT X

RECEIVED
KANSAS CORP COMM
1997 SEP 17 10 12 24
9-17-97

