



KANSAS CORPORATION COMMISSION 1061417  
OIL & GAS CONSERVATION DIVISION

Form ACO-1  
June 2009  
Form Must Be Typed  
Form must be Signed  
All blanks must be Filled

WELL COMPLETION FORM  
WELL HISTORY - DESCRIPTION OF WELL & LEASE

OPERATOR: License # 34585  
Name: Oil Sources Corp.  
Address 1: 7105 W. 105TH ST  
Address 2: \_\_\_\_\_  
City: OVERLAND PARK State: KS Zip: 66212 + \_\_\_\_\_  
Contact Person: Lesli Stuteville  
Phone: ( 913 ) 980-8207  
CONTRACTOR: License # 33715  
Name: Town Oilfield Service  
Wellsite Geologist: NA  
Purchaser: \_\_\_\_\_

Designate Type of Completion:  
 New Well     Re-Entry     Workover  
 Oil     WSW     SWD     SLOW  
 Gas     D&A     ENHR     SIGW  
 OG     GSW     Temp. Abd.  
 CM (Coal Bed Methane)  
 Cathodic     Other (Core, Expl., etc.): \_\_\_\_\_

If Workover/Re-entry: Old Well Info as follows:  
Operator: \_\_\_\_\_  
Well Name: \_\_\_\_\_  
Original Comp. Date: \_\_\_\_\_ Original Total Depth: \_\_\_\_\_  
 Deepening     Re-perf.     Conv. to ENHR     Conv. to SWD  
 Conv. to GSW  
 Plug Back: \_\_\_\_\_ Plug Back Total Depth \_\_\_\_\_  
 Commingled    Permit #: \_\_\_\_\_  
 Dual Completion    Permit #: \_\_\_\_\_  
 SWD    Permit #: \_\_\_\_\_  
 ENHR    Permit #: \_\_\_\_\_  
 GSW    Permit #: \_\_\_\_\_  
07/30/2011    08/01/2011    08/14/2011  
Spud Date or    Date Reached TD    Completion Date or  
Recompletion Date       Recompletion Date

API No. 15 - 15-059-25679-00-00  
Spot Description: \_\_\_\_\_  
NW NE SW SW Sec. 17 Twp. 16 S. R. 21  East  West  
1095 Feet from  North /  South Line of Section  
4515 Feet from  East /  West Line of Section  
Footages Calculated from Nearest Outside Section Corner:  
 NE     NW     SE     SW  
County: Franklin  
Lease Name: DPC Well #: 2  
Field Name: \_\_\_\_\_  
Producing Formation: Squirrel  
Elevation: Ground: 958 Kelly Bushing: 0  
Total Depth: 718 Plug Back Total Depth: \_\_\_\_\_  
Amount of Surface Pipe Set and Cemented at: 20 Feet  
Multiple Stage Cementing Collar Used?  Yes  No  
If yes, show depth set: \_\_\_\_\_ Feet  
If Alternate II completion, cement circulated from: 0  
feet depth to: 20 w/ 3 sx cmt.

**Drilling Fluid Management Plan**  
(Data must be collected from the Reserve Pit)  
Chloride content: 1500 ppm Fluid volume: 80 bbls  
Dewatering method used: Evaporated  
Location of fluid disposal if hauled offsite: \_\_\_\_\_  
Operator Name: \_\_\_\_\_  
Lease Name: \_\_\_\_\_ License #: \_\_\_\_\_  
Quarter \_\_\_\_\_ Sec. \_\_\_\_\_ Twp. \_\_\_\_\_ S. R. \_\_\_\_\_  East  West  
County: \_\_\_\_\_ Permit #: \_\_\_\_\_

AFFIDAVIT

I am the affiant and I hereby certify that all requirements of the statutes, rules and regulations promulgated to regulate the oil and gas industry have been fully complied with and the statements herein are complete and correct to the best of my knowledge.

Submitted Electronically

**KCC Office Use ONLY**

Letter of Confidentiality Received  
Date: \_\_\_\_\_  
 Confidential Release Date: \_\_\_\_\_  
 Wireline Log Received  
 Geologist Report Received  
 UIC Distribution  
ALT  I  II  III Approved by: Deanna Garriss Date: 08/16/2011



1061417

Operator Name: Oil Sources Corp. Lease Name: DPC Well #: 2  
 Sec. 17 Twp. 16 S. R. 21  East  West County: Franklin

**INSTRUCTIONS:** Show important tops and base of formations penetrated. Detail all cores. Report all final copies of drill stems tests giving interval tested, time tool open and closed, flowing and shut-in pressures, whether shut-in pressure reached static level, hydrostatic pressures, bottom hole temperature, fluid recovery, and flow rates if gas to surface test, along with final chart(s). Attach extra sheet if more space is needed. Attach complete copy of all Electric Wire-line Logs surveyed. Attach final geological well site report.

Drill Stem Tests Taken <i>(Attach Additional Sheets)</i>	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	<input type="checkbox"/> Log Formation (Top), Depth and Datum	<input type="checkbox"/> Sample
Samples Sent to Geological Survey	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	Name	Top Datum
Cores Taken	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No	open hole	
Electric Log Run	<input type="checkbox"/> Yes <input checked="" type="checkbox"/> No		
Electric Log Submitted Electronically <i>(If no, Submit Copy)</i>	<input type="checkbox"/> Yes <input type="checkbox"/> No		

List All E. Logs Run:

CASING RECORD <input checked="" type="checkbox"/> New <input type="checkbox"/> Used							
Report all strings set-conductor, surface, intermediate, production, etc.							
Purpose of String	Size Hole Drilled	Size Casing Set (In O.D.)	Weight Lbs. / Ft.	Setting Depth	Type of Cement	# Sacks Used	Type and Percent Additives
Surface	9	6.2500	10	20	Portland	3	50/50 POZ
Completion	5.6250	2.8750	8	524.5	Portland	94	50/50 POZ

ADDITIONAL CEMENTING / SQUEEZE RECORD				
Purpose:	Depth Top Bottom	Type of Cement	# Sacks Used	Type and Percent Additives
___ Perforate				
___ Protect Casing				
___ Plug Back TD	-			
___ Plug Off Zone	-			

Shots Per Foot	PERFORATION RECORD - Bridge Plugs Set/Type Specify Footage of Each Interval Perforated	Acid, Fracture, Shot, Cement Squeeze Record <i>(Amount and Kind of Material Used)</i>	Depth

<b>TUBING RECORD:</b>	Size:	Set At:	Packer At:	Liner Run: <input type="checkbox"/> Yes <input type="checkbox"/> No
Date of First, Resumed Production, SWD or ENHR.	Producing Method: <input type="checkbox"/> Flowing <input type="checkbox"/> Pumping <input type="checkbox"/> Gas Lift <input type="checkbox"/> Other <i>(Explain)</i> _____			
Estimated Production Per 24 Hours	Oil Bbls.	Gas Mcf	Water Bbls.	Gas-Oil Ratio Gravity

<b>DISPOSITION OF GAS:</b> <input type="checkbox"/> Vented <input type="checkbox"/> Sold <input type="checkbox"/> Used on Lease <i>(If vented, Submit ACO-18.)</i>	<b>METHOD OF COMPLETION:</b> <input type="checkbox"/> Open Hole <input type="checkbox"/> Perf. <input type="checkbox"/> Dually Comp. <input type="checkbox"/> Commingled <i>(Submit ACO-5) (Submit ACO-4)</i> <input type="checkbox"/> Other <i>(Specify)</i> _____	<b>PRODUCTION INTERVAL:</b> _____ _____
--	--	---



**CONSOLIDATED**

Oil Well Services, LLC

TICKET NUMBER 32710

LOCATION Ottawa KS

FOREMAN Fred Maden

PO Box 884, Chanute, KS 66720  
620-431-9210 or 800-467-8676

**FIELD TICKET & TREATMENT REPORT**

**CEMENT**

DATE	CUSTOMER #	WELL NAME & NUMBER	SECTION	TOWNSHIP	RANGE	COUNTY
8/1/11	5949	DPC #2	SW 17	16	21	FR
CUSTOMER			TRUCK # DRIVER TRUCK # DRIVER			
Oil Sources			506	Fred	Safety	Mtg
MAILING ADDRESS			368	Ken	XH	
-7105 W 105 <sup>th</sup>			369	Derek	DM	
CITY STATE ZIP CODE			548	Gary	GM	
Overland Park KS 66212						

JOB TYPE Long string HOLE SIZE 5 7/8 HOLE DEPTH 700' CASING SIZE & WEIGHT 2 7/8 EUE  
 CASING DEPTH 690' DRILL PIPE \_\_\_\_\_ TUBING \_\_\_\_\_ OTHER \_\_\_\_\_  
 SLURRY WEIGHT \_\_\_\_\_ SLURRY VOL \_\_\_\_\_ WATER gal/sk \_\_\_\_\_ CEMENT LEFT in CASING 2 1/2" Plug  
 DISPLACEMENT 4 BBL DISPLACEMENT PSI \_\_\_\_\_ MIX PSI \_\_\_\_\_ RATE 4 BPM

REMARKS: Establish circulation. Mix & Pump 100# Premium Gel Flush.  
 Mix & Pump SKS 50/50 Poz Mix Cement 290 Gal  
 Cement to surface. Flush pump & lines clean. Displace  
 2 1/2" Rubber plug to casing TD. w/ 4.0 BBL fresh water.  
 Pressure to 700# PSI. Release pressure to set float valve.  
 Shut in casing.

TOG Drilling

Fred Maden

ACCOUNT CODE	QUANTITY or UNITS	DESCRIPTION of SERVICES or PRODUCT	UNIT PRICE	TOTAL
5401	1	PUMP CHARGE		975 <sup>00</sup>
5406	0	MILEAGE Trucks on lease		N/C
5402	690'	Casing footage		N/C
5407	1/2 minimum	Ton Miles		165 <sup>00</sup>
5502c	1 1/2 hr	80 BBL Vac Truck		135 <sup>00</sup>
1124	94 SKS	50/50 Poz Mix Cement		982 <sup>30</sup>
1118B	258	Premium Gel		51 <sup>60</sup>
4402	1	2 1/2" Rubber Plug		28 <sup>00</sup>
			7.8%	SALES TAX 82 <sup>32</sup>
				ESTIMATED TOTAL 2419 <sup>72</sup>

Revin 3737

AUTHORIZATION [Signature] TITLE \_\_\_\_\_ DATE \_\_\_\_\_

I acknowledge that the payment terms, unless specifically amended in writing on the front of the form or in the customer's account records, at our office, and conditions of service on the back of this form are in effect for services identified on this form.

