

KANSAS CORPORATION COMMISSION ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

(See Instructions on Reverse Side)

Type Test:
 Open Flow
 Deliverability

Test Date:
5/10/2011

API No. 15
15-025-21188 - 0000

Company Samson Resources Company		Lease Theis W		Well Number 4-8	
County Clarke	Location NW SE SW	Section 8	TWP 35S	RNG (E/W) 25W	Acres Attributed
Field McKinney		Reservoir Chester	Gas Gathering Connection DCP Midstream		
Completion Date 9/21/1999		Plug Back Total Depth 6144		Packer Set at	
Casing Size 4.5	Weight 11.6	Internal Diameter 4.000	Set at 6199	Perforations 5944	To 6001
Tubing Size 2.375	Weight 4.7	Internal Diameter 1.995	Set at 5937	Perforations To	
Type Completion (Describe) Single	Type Fluid Production Oil-Water		Pump Unit or Traveling Plunger?	Yes / No Yes	
Producing Thru (Annulus / Tubing) Casing	% Carbon Dioxide	% Nitrogen	Gas Gravity - Gg 0.65		
Vertical Depth (H) 6200	Pressure Taps Pipe		(Meter Run) (Prover) Size 3.068		
Pressure Buildup: Well on Line:	Shut-in Started	<u>May-10</u> 20 <u>11</u> at _____ (AM/PM) Taken	<u>May-11</u> 20 <u>11</u> at _____ (AM/PM) Taken		

OBSERVED SURFACE DATA							Duration of Shut-in Hours				
Static / Dynamic Property	Orifice Size inches	Circle one: Meter or Prover Pressure psig	Pressure Differential in (h) Inches H2O	Flowing Temperature t	Well Head Temperature t	Casing Wellhead Pressure (Pw) or (Pt) or (Pc) psig psia		Tubing Wellhead Pressure (Pw) or (Pt) or (Pc) psig psia		Duration (hours)	Liquid Produced (Barrels)
Shut-in						75	89.4			24	
Flow											

FLOW STREAM ATTRIBUTES										
Plate Coefficient (Fb)(Fp) Mcfd	Circle one: Meter or Prover Pressure psia	Press Extension (Pm x Hw)^2	Gravity Factor Fg	Flowing Temperature Factor Ft	Deviation Factor Fpv	Metered Flow R (Mcfd)	GOR (Cubic Feet/ Barrel)	Flowing Fluid Gravity Gm		

(OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(Pc)2 = 7.992 (Pw)2 = _____ Pd = _____ % (Pc-14.4)+14.4 = _____ (Pa)2 = 0.207
(Pd)2 = _____

(Pc)2 - (Pa) or (Pc)2 - (Pd)2	(Pc)2 - (Pw)2	[Pc2 - Pa2 Pc2 - Pd2 Pc2 - Pw2]	LOG []	Backpressure Curve Slope = "n" ----- or ----- Assigned Standard Slope	n x LOG []	ANTILOG	Open Flow Deliverability Equals R x Antilog Mcfd
				0.700			

Open Flow Mcfd @ 14.65 psia Deliverability Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct.

Executed this the 19 day of May 20 11

Witness (if any) _____ For Company **SAMSON RESOURCES COMPANY**

For Commission _____ Computer Checked by _____

7160-3901-9842-8199-8434

RECEIVED
MAY 23 2011
KCC WICHITA


I declare under penalty or perjury under the laws of the state of Kansas that I am authorized to request exempt status under Rule K.A.R. 82-3-304 on behalf of the operator Samson Resources Company and that the foregoing information and statements contained on this application form are true and correct to the best of my knowledge and belief based upon gas production records and records of equipment installation and/or type completion or upon use of the gas well herein named.

I hereby request a permanent exemption from open flow testing for the Thisis W 4-8 gas well on the grounds that said well:

(Check one)

- is a coalbed methane producer
- is cycled on plunger lift due to water
- is a source of natural gas for injection into an oil reservoir undergoing ER
- is on vacuum at the present time; KCC approval Docket No.
- is incapable of producing at a daily rate in excess of 250 mcf/D

Date: 5/19/2011

Signature: 
Title: Gas Mgr. Expeditor

Instruction All active gas wells must have at least an original G-2 form on file with the conservation division. If a gas well meets the eligibility criteria set out in KCC regulation K.A.R. 82-3-304, the operator may complete the statement provided above in order to obtain a testing exemption.

At some point during the succeeding calendar year, wellhead shut-in pressure shall be measured after a minimum of 24 hours shut-in/buildup time and shall be reported on the front side of this form under "observed surface data." Shut-in pressure shall thereafter be reported yearly in the same manner.

The G-2 form conveying the newest shut-in pressure reading shall be filed with the Wichita office no later than thirty (30) days after the taking of the pressure reading. The form must be signed and dated on the front side as though it was a verified report of test results.