TO: STATE CORPORATION COMMISSION **CONSERVATION DIVISION - PLUGGING** 130 SOUTH MARKET, SUITE 2078 **WICHITA, KANSAS 67202**

Spot: SWSWSE

Sec/Twnshp/Rge: 31-18S-2W

2299 feet from E Section Line

Lease Name: CLARK

API Well Number: 15-113-30000-00-00

426 feet from S Section Line,

Well #: 3

County: MCPHERSON

Total Vertical Depth: 3040 feet

String Size Depth (ft) Pulled (ft) Comments Operator License No.: 33948

SURF 10.75 143

PROD 7 3040

Address: 4 FAIRWAY DR **MARION, KS 66861**

Op Name: C & J PRODUCTION LLC

UIC Docket No:

Date/Time to Plug: 06/30/2011 11:00 AM

Plug Co. License No.: 31529

Plug Co. Name: MIKE'S TESTING & SALVAGE, INC.

Proposal Rcvd. from:

Company: MIKE'S TESTING & SALVAGE, INC. Phone:

Plugging

Method:

Well Type: GAS

Proposed AS PER KCC

Plugging Proposal Received By: JEFF KLOCK WitnessType: COMPLETE (100%) Date/Time Plugging Completed: 07/01/2011 1:30 PM KCC Agent: SHANE JONES

Actual Plugging Report:

Perfs:

6/30/11 KELSO HAVE TUBING ON BOTTOM. COPELAND TIED ON AND PUMPED 75 SX OF COMMON AND 200 LBS HULLS FOR BOTTOM PLUG. KELSO'S LAID OUT TUBING AND PERFORATORS PERFED @ 475' AND @ 250'. KELSO'S THEN RAN TUBING TO 472' AND COPELAND SPOTTED 50 SXS. KELSO'S PULLED TUBING TO 250'. COPELAND TIED ON AND CIRCULATED CEMENT TO TOP OF CASING. DID NOT GET CEMENT TO CIRCULATE UP BACKSIDE. I HAD KELSO'S PULL TUBING. COPELAND TIED ON TO THE CASING AND PUMPED ANOTHER 50 SX, STILL NO CIRCULATION, I TALKED WITH KURT ABOUT CUTTING OFF CASING HEAD AND 1" DOWN THE BACKSIDE. WE WILL TRY THIS TOMORROW. 7/1/11 KELSO'S RAN 1" TO 250' AND COPELAND TIED ON AND CIRCULATED CEMENT TO SURFACE. 7/8/11 CEMENT DOWN 8'. KELSO'S WELL DRY SACK TO SURFACE WHEN THEY CUT IT OFF BELOW GRADE.

Тор	Bot	Thru	Comments
3002	3006	CSG	

EMERGENCY PLUGGING CASING PARTED @ APPROX 2000'. Remarks:

Plugged through: CSG

District: 02

Signed ///

RECEIVED

(TECHNICIAN)

AUG 0 3 2011

KCC WICHITA P-2/3