

TO:
STATE CORPORATION COMMISSION
CONSERVATION DIVISION - PLUGGING
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 67202

API Well Number: 15-153-20412-00-01
Spot: NWSE Sec/Twnshp/Rge: 13-5S-31W
1980 feet from S Section Line, 1980 feet from E Section Line
Lease Name: SPRINGER OWWO Well #: 1
County: RAWLINS Total Vertical Depth: 4206 feet

Operator License No.: 31100
Op Name: ROBUCK PETROLEUM, LLC
Address: PO BOX 345
MCCOOK, NE 69001

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	250	0	w/350 sxs cmt
PROD	4.5	4206	0	w/175 sxs cmt

Well Type: OIL UIC Docket No: _____ Date/Time to Plug: 11/14/2011 10:00 AM
Plug Co. License No.: 4072 Plug Co. Name: PLAINS, INC
Proposal Revd. from: BRETT ROBUCK Company: ROBUCK PETROLEUM, LLC Phone: (308) 345-7200

Proposed Plugging Method: 11-14-2011 - Ordered 400 sxs 60/40 pozmix - 4% gel - 800# hulls from Allied Cementing Company. Plug through tubing.
11-15-2011 - Ordered 100 sxs 60/40 pozmix - 4% gel from SOS Cementing Company.

Plugging Proposal Received By: CASE MORRIS Witness Type: PARTIAL
Date/Time Plugging Completed: 11/15/2011 11:40 AM KCC Agent: DARREL DIPMAN

Actual Plugging Report:

8 5/8" surface casing set at 250' w/350 sxs cement.
4 1/2" production casing set at 4206' w/175 sxs cement.
TD 4206'. PBTD 4182'. The well has a casing leak.
11-14-2011 - Perforated production casing at 2720' and 1700'.
Ran tubing to 3900' - pumped 100 sxs cement with 200# hulls.
Pulled tubing to 2610' - pumped 100 sxs cement with 200# hulls.
Pulled tubing to 1290' - pumped 100 sxs cement with 400# hulls - cement to surface.
Pulled tubing to surface. Topped production casing with 80 sxs cement.
Connected to 8 5/8" surface casing - pumped 20 sxs cement.
Max. P.S.I. 500#.
Cement falling in 4 1/2" production casing.
11-15-2011 - Topped 4 1/2" production casing with 60 sxs cement - cement to surface.

Perfs:

Top	Bot	Thru	Comments
4015	4016		

RECEIVED
NOV 23 2011
KCC WICHITA

Remarks: ALLIED CEMENTING COMPANY-TICKET #36,109. SOS CEMENTING COMPANY-TICKET #544.

Plugged through: TBG

District: 04

Signed

Darrel Dipman

(TECHNICIAN)

CM

Form CP-2/3

11/28/11

NOV 17 2011