

TO:  
STATE CORPORATION COMMISSION  
CONSERVATION DIVISION - PLUGGING  
130 SOUTH MARKET, SUITE 2078  
WICHITA, KANSAS 67202

API Well Number: 15-051-22937-00-00  
Spot: NWSENE Sec/Twnshp/Rge: 1-14S-20W  
3637 feet from S Section Line, 1245 feet from E Section Line  
Lease Name: HERTEL Well #: A-2  
County: ELLIS Total Vertical Depth: 3883 feet

Operator License No.: 4058  
Op Name: AMERICAN WARRIOR, INC.  
Address: 3118 CUMMINGS RD PO BOX 399  
GARDEN CITY, KS 67846

String	Size	Depth (ft)	Pulled (ft)	Comments
SURF	8.625	250	0	350 SX
PROD	5.5	3883	0	150 SX

Well Type: OIL UIC Docket No: \_\_\_\_\_ Date/Time to Plug: 11/21/2011 1:30 PM  
Plug Co. License No.: 6426 Plug Co. Name: EXPRESS WELL SERVICE & SUPPLY INC  
Proposal Revd. from: JODY SMITH Company: AMERICAN WARRIOR, INC. Phone: (620) 275-2963

Proposed Plugging Method: Ordered 475 sxs 60/40 pozmix - 4% gel - 500# hulls.  
PBTD 3882'.  
Found no records on two stage.  
Operator elected all cement plug.

Plugging Proposal Received By: PAT STAAB Witness Type: COMPLETE (100%)  
Date/Time Plugging Completed: 11/21/2011 5:00 PM KCC Agent: PAT STAAB

Actual Plugging Report:

Log Tech perfed two shot holes at 800' - 1555' - 2050'.  
Express Well Service RIH with tubing to 3771'.  
Swift Cementing rigged to tubing and mixed and pumped 150 sxs cement with 300# hulls mixed in.  
Pulled tubing to 2400'. Swift Services rigged to tubing and mixed and pumped 120 sxs cement with 100# hulls mixed in.  
Pulled tubing to 1200'. Swift Services rigged to tubing and mixed and pumped 120 sxs cement with 100# hulls to circulate cement to pit area.  
Pulled tubing. Rigged to 8 5/8" casing with a swedge and pumped 10 sxs cement.  
Max. P.S.I. 250#. S.I.P. 250#.  
Topped off 5 1/2" casing with 25 sxs cement - hole standing full.

Perfs:

Top	Bot	Thru	Comments
3866	3874		Arbuckle

RECEIVED  
DEC 02 2011  
12-2-11  
KCC WICHITA

Remarks: SWIFT SERVICES, INC.-TICKET #21137.

Plugged through: TBG

District: 04

Signed \_\_\_\_\_  
(TECHNICIAN)

CM

NOV 22 2011

Form CP-2/3

12/06/11