

KANSAS CORPORATION COMMISSION

ONE POINT STABILIZED OPEN FLOW OR DELIVERABILITY TEST

(See Instructions on Reverse Side)

Type Test:

- Open Flow
 Deliverability

Test Date:
11/18/11

API No. 15
081-21142-0000

| | | | | | |
|--|--------------------------------|---|-----------------------|--|--------------------------------|
| Company BEREXCO LLC | | Lease SARA | | Well Number 1-28 | |
| County HASKELL | Location C S/2 SE SE | Section 28 | TWP 30S | RNG (E/W) 34W | Acres Attributed N/A |
| Field CUTTER | | Reservoir MORROW | | Gas Gathering Connection DUKE | |
| Completion Date 10/1/1997 | | Plug Back Total Depth 5637 | | Packer Set at NONE | |
| Casing Size 5.5 | Weight 15.5 | Internal Diameter 4.95 | Set at 5799 | Perforations 5550 | To 5561 |
| Tubing Size 2.875 | Weight 6.5 | Internal Diameter 2.259 | Set at 5510 | Perforations N/A | To |
| Type Completion (Describe) SINGLE GAS | | Type Fluid Production OIL & WTR | | Pump Unit or Traveling Plunger? Yes / No YES | |
| Producing Thru (Annulus / Tubing) ANNULUS | | % Carbon Dioxide | | % Nitrogen | |
| Vertical Depth(H) 5556 | | Pressure Taps FLANGE | | (Meter Run) (Prover) Size 3.068 | |
| Pressure Buildup: Shut in <u>11/17</u> 20 <u>11</u> at <u>8 AM</u> (AM) (PM) Taken <u>11/18/</u> 20 <u>11</u> at <u>8 AM</u> (AM) (PM) | | | | | |
| Well on Line: Started _____ 20 _____ at _____ (AM) (PM) Taken _____ 20 _____ at _____ (AM) (PM) | | | | | |

OBSERVED SURFACE DATA

Duration of Shut-in **24** Hours

| Static / Dynamic Property | Orifice Size (inches) | Circle one: Meter or Prover Pressure psig (Pm) | Pressure Differential in Inches H ₂ O | Flowing Temperature t | Well Head Temperature t | Casing Wellhead Pressure (P _w) or (P ₁) or (P _c) | | Tubing Wellhead Pressure (P _w) or (P ₁) or (P _c) | | Duration (Hours) | Liquid Produced (Barrels) |
|---------------------------|-----------------------|--|--|-----------------------|-------------------------|--|------|--|------|------------------|---------------------------|
| | | | | | | psig | psia | psig | psia | | |
| Shut-in | | | | | | 55 | | | | 24 | |
| Flow | | | | | | | | | | | |

FLOW STREAM ATTRIBUTES

| Plate Coefficient (F _s) (F _p) Mcfd | Circle one: Meter or Prover Pressure psia | Press Extension $\sqrt{P_m \times h}$ | Gravity Factor F _g | Flowing Temperature Factor F _{tt} | Deviation Factor F _{pv} | Metered Flow R (Mcfd) | GOR (Cubic Feet/Barrel) | Flowing Fluid Gravity G _m |
|--|---|---------------------------------------|-------------------------------|--|----------------------------------|-----------------------|-------------------------|--------------------------------------|
| | | | | | | | | |

(OPEN FLOW) (DELIVERABILITY) CALCULATIONS

(P_a)² = 0.207

(P_d)² = _____

(P_c)² = _____ : (P_w)² = _____ : P_d = _____ % (P_c - 14.4) + 14.4 = _____ :


| (P _c) ² - (P _a) ² or (P _c) ² - (P _d) ² | (P _c) ² - (P _w) ² | Choose formula 1 or 2: 1. P _c ² - P _a ² 2. P _c ² - P _d ² divided by: P _c ² - P _w ² | LOG of formula 1. or 2. and divide by: $\left[\frac{P_c^2 - P_w^2}{P_c^2 - P_a^2} \right]$ | Backpressure Curve Slope = "n" Assigned Standard Slope | n x LOG $\left[\frac{P_c^2 - P_w^2}{P_c^2 - P_a^2} \right]$ | Antilog | Open Flow Deliverability Equals R x Antilog (Mcfd) |
|--|---|---|---|---|--|---------|--|
| | | | | | | | |

Open Flow Mcfd @ 14.65 psia Deliverability Mcfd @ 14.65 psia

The undersigned authority, on behalf of the Company, states that he is duly authorized to make the above report and that he has knowledge of the facts stated therein, and that said report is true and correct. Executed this 6th day of DECEMBER, 20 11.

Witness (if any)

For Commission



For Company

Checked by

RECEIVED

DEC 09 2011

KCC WICHITA

I declare under penalty of perjury under the laws of the state of Kansas that I am authorized to request exempt status under Rule K.A.R. 82-3-304 on behalf of the operator BEREXCO LLC and that the foregoing pressure information and statements contained on this application form are true and correct to the best of my knowledge and belief based upon available production summaries and lease records of equipment installation and/or upon type of completion or upon use being made of the gas well herein named.


I hereby request a one-year exemption from open flow testing for the SARA 1-28 gas well on the grounds that said well:

(Check one)

- is a coalbed methane producer
- is cycled on plunger lift due to water
- is a source of natural gas for injection into an oil reservoir undergoing ER
- is on vacuum at the present time; KCC approval Docket No. _____
- is not capable of producing at a daily rate in excess of 250 mcf/D

I further agree to supply to the best of my ability any and all supporting documents deemed by Commission staff as necessary to corroborate this claim for exemption from testing.

Date: 12/6/11

Signature: 
Title: PETROLEUM ENGINEER

Instructions: If a gas well meets one of the eligibility criteria set out in KCC regulation K.A.R. 82-3-304, the operator may complete the statement provided above in order to claim exempt status for the gas well.

At some point during the current calendar year, wellhead shut-in pressure shall have been measured after a minimum of 24 hours shut-in/buildup time and shall be reported on the front side of this form under **OBSERVED SURFACE DATA**. Shut-in pressure shall thereafter be reported yearly in the same manner for so long as the gas well continues to meet the eligibility criterion or until the claim of eligibility for exemption **IS** denied.

The G-2 form conveying the newest shut-in pressure reading shall be filed with the Wichita office no later than December 31 of the year for which it's intended to acquire exempt status for the subject well. The form must be signed and dated on the front side as though it was a verified report of annual test results.

RECEIVED
DEC 09 2011
KCC WICHITA