1ST PLUG SANDED BACK TO 3820' & PUT 4 SX CEMENT ON TOP OF SAND BRIDGE THRU BAILER. 2ND PLUG RAN 2%" TUBING INTO 625'. CIRCULATED 4%" CASING FROM 625' TO SURFACE WITH 45 SX CEMENT. 3RD PLUG PULLED TUBING OUT. PUMPED DOWN 41/2"/85/4" ANNULAS WITH 5 SX CEMENT. PRESSURED TO 600#.

60/40 POZMIX 6% GEL BY ALLIED. NO CASING RECOVERED.

CEMENT IN BULL PLUG IN BRADEN LEAD ON 4½/85% ANNULAS. APPARENTLY MORE CMT RAN ON TOP STAGE

CIRCULATED THEN FELL BACK. (IE ADDITIONAL DESCRIPTION IS NECESSARY, USE BACK OF THIS-FORM.)

I_(DID)SEP 203st THIS PLUGGING.

SIGNED