

TO:
STATE CORPORATION COMMISSIO
CONSERVATION DIVISION - PLUGGIN
130 SOUTH MARKET, SUITE 2078
WICHITA, KANSAS 6720

API Well Number: 15-207-19866-00-00
Spot: NWSWNWSE Sec/Twnshp/Rge: 24-23S-16E
1804 feet from S Section Line, 2361 feet from E Section Line
Lease Name: REMLINGER/GLEUE Well #: 3
County: WOODSON Total Vertical Depth: 990 feet

Operator License No.: 34047

Op Name: RON-BOB OIL LLC

Address: PO BOX 41

NEOSHO FALLS, KS 66758

String	Size	Depth (ft)	Pulled (ft)	Comment
SURF	6.5	20		20 SX
PROD	2.375	965		20 SX

Well Type: OIL

UIC Docket No:

Date/Time to Plug: 10/17/2011 12:00 AM

Plug Co. License No.: 33749

Plug Co. Name: KEPLEY WELL SERVICE, LLC

Proposal Rcvd. from: ROBERT CHRISTENSON

Company:

Phone: (620) 365-0919

Proposed Plugging Method: RUN 1" INTO 2" TO BOTTOM AND RUN 1" BEHIND 2" TO BOTTOM, THEN CEMENT FROM BOTTOM TO SURFACE.

Plugging Proposal Received By:

WitnessType: NONE

Date/Time Plugging Completed 10/19/2011 8:00 AM

KCC Agent: RYAN DULING

Actual Plugging Report:

Perfs:

Ran 1" pipe down the inside of the 2 3/8" casing to TD. Ran 1" pipe down the backside of the 2 3/8" casing inside the 6.5" casing to 705'. Pumped cement through the 1" pipe inside the 2 3/8" casing from TD to surface. Pulled 1" inside the 2 3/8" casing to 500'. Pumped cement through the 1" pipe on the backside of the 2 3/8" inside the 6.5" casing from 705' to surface. Pulled the 1" pipe on the backside to 500'. Pumped cement through the 1" pipe on the backside of the 2 3/8" casing from 500' to surface. Pulled the rest of the 1" pipe from the backside. Pumped and circulated cement through the 1" pipe inside the 2 3/8" casing from 500' to surface. Pulled 1" to 250'. Pumped and circulated cement through the 1" inside the 2 3/8" casing from 250' to surface. Pulled the rest of the 1" pipe. Topped well off with cement. A total of 109 sacks of portland cement was reported used to plug this well.

RECEIVED

FEB 16 2012 RMD

KCC Chanute Dist. #3

RECEIVED

FEB 23 2012

KCC WICHITA

Remarks:

Plugged through: TBG

District: 03

Signed

[Signature]

(TECHNICIAN)

2/28/12